

Company	AMTZ Modpolis Square 4554 Pvt Ltd	Name of contractor	Anugutala Harish	Sl. No.	site bills reg.		153
Project/site	AMTZ 4554	Nature of work	South side & NW side 2 ducts scaff	Dt.	site bills reg.		15-11-2025
Block no.	AMTZ 4554	Work done from date	09-11-2025	M-codex bill ID.			
WO no.	NA	Work done to date	15-11-2025	WO issued ?		NA	
WO date	NA	Contractor bill no.	NA	GST bill required?		NA	
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Scaffolding tying-Cup lock	Scaffolding tying-Cup lock - South duct Grid A5	1931	sft	SCF116	3.50	6,759
2	Scaffolding tying-Cup lock	Scaffolding tying-Cup lock - North duct Grid E1	2273	sft	SCF117	2.00	4,545
3	Scaffolding tying-Cup lock	Scaffolding removal-Cup lock - South duct Grid A5	1931	sft	SCF116	3.50	6,759
4	Scaffolding tying-Cup lock	Scaffolding removal-Cup lock - North duct Grid E1	2273	sft	SCF117	2.00	4,545
							22,608
					Add GST @	0%	0
					Total amount including taxes for work done		22,608
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: T. Rajan Kumar		Sign:		Sign:			
Date:		Date:		Date:			
Notes: 1. This form replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Directors include Soham, Anand Mehta (for GIIT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGII + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at IIO (can be sent by courier).							

ESTIMATE SHEET								
Company Name:		AMTZ Medipolis Square 4554 Pvt Ltd			Approved by:		Rajesh	
Project:		AMTZ 4554						
Work Description:		South side & NW side 2 ducts scaffolding tying and removal for storm water line.						
Prepared By		P.b Sivakumar						
Date:	15-11-2025							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Scaffolding tying-Cup lock	Scaffolding tying-Cup lock - South duct Grid A5	1931	sft	3.5	6759	6759	As per AMTZ rate
2	Scaffolding tying-Cup lock	Scaffolding tying-Cup lock - ^{North} South duct Grid E1	2273	sft	2	4545	4545	As per AMTZ rate
3	Scaffolding tying-Cup lock	Scaffolding removal-Cup lock - South duct Grid A5	1931	sft	3.5	6759	6759	As per AMTZ rate
4	Scaffolding tying-Cup lock	Scaffolding removal-Cup lock - ^{North} South duct Grid E1	2273	sft	2	4545	4545	As per AMTZ rate
					Total	22608.08688	22,608	

APPROVED BY
15 NOV 2025

...CI AKI.

MEASUREMENT SHEET										
Company Name:		AMTZ Medpolis Square 4554 Pvt Ltd				Approved by:		Rajesh		
Project:		AMTZ4554				Sign:				
Work Description :		South side & NW side 2 ducts scaffolding tying and removal for strome water line.				Work start date:		09-11-2025		
Contractor:		Amugutala Harish				Work end date:		14-11-2025		
Prepared By:		sivakumarph				Date :		15-11-2025		
			A	B	C	D	E	F=AxBxC	G	H=Sum of F
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Unit wt/m	Quantity	Units	Item Head Total qty converted into sft
1	Scaffolding tying-Cup lock	Scaffolding tying-Cup lock - South duct Grid A5	6.50	1.00	27.60	1	-	179.40	sqm	1,931
2	Scaffolding tying-Cup lock	Scaffolding tying-Cup lock - ^{North} South duct Grid E1	7.65	1.00	27.60	1	-	211.14	sqm	2,273
3	Scaffolding tying-Cup lock	Scaffolding removal-Cup lock - South duct Grid A5	6.50	1.00	27.60	1	-	179.40	sqm	1,931
4	Scaffolding tying-Cup lock	Scaffolding removal-Cup lock - ^{North} South duct Grid E1	7.65	1.00	27.60	1	-	211.14	sqm	2,273


APPROVED BY
15 NOV 2025
T. RAJESH KUMAR
MEP PROJECT MANAGER

Labour Charges
Anugutala Harish
AMTZ
Visakhapatnam

Date: 15-11-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.
Project/Site: AMTZ4554
Location: Visakhapatnam

Type of Work: Scaffolding

Towards : Labour Charges

S.No.	Description	Amount
1	Breif description of work: Lift Scaffolding tying and removing area South side & NW side 2 ducts for strome water line.	9,043
	Total amount: 22,608.00	

Amount in Word: Nine thousand Fourty three Rupees only /-

Sign: _____



Allowance For Equipment
Anugutala Harish
AMTZ
Visakhapatnam

Date: 15-11-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.
Project/Site: AMTZ4554
Location: Visakhapatnam

Type of Work: Scaffolding

Towards Allowance For Equipment

S.No.	Description	Amount
1	Breif description of work: Lift Scaffolding tying and removing area South side & NW side 2 ducts for strome water line.	9,043
	Total amount: 22,608.00	

Amount in Word: Nine thousand Fourty three Rupees only /-

Sign: _____



Allowance For Consumables
Anugutala Harish
AMTZ
Visakhapatnam

Date: 15-11-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.
Project/Site: AMTZ4554
Location: Visakhapatnam

Type of Work: Scaffolding

Towards Allowance For Consumables

S.No.	Description	Amount
1	Breif description of work: Lift Scaffolding tying and removing area South side & NW side 2 ducts for strome water line.	4,522
Total amount:		22,608.00

Amount in Word: Four thousand five hundred and twenty two Rupees only /-

Sign: _____

