

Ann B – Work Completion Report

MRN No - 202511122060

Company	GVRC	Name of contractor	S. Arjun	Sl. No. site bills reg.	182
Project/site	Innapolis	Nature of work	Civil work	Dr. site bills reg.	22-11-2025
Block no.	3600	Work done from date	20-09-2025	M-codex bill ID.	
WO no.	20250820034	Work done to date	10-10-2025	WO issued ?	
WO date	20-08-2025	Contractor bill no.		GST bill required?	
Sl. No.	Unit/Floor no	Details of work	Qty	Units	Rate ID
1	3600	Ground floor Lobby civil work			
		Brick work 150mm	267	sft	cw-185
		Internal plastering	620	sft	cw-187
		External plastering	568	sft	cw-189
		multions	67	rft	cw-191
		Transforms	12	rft	cw-191
					Amount
					67,448
					Add GST @
					18%
					12,141
					Total amount including taxes for work done
					79,589
Remarks:	Approved by project manager	Approved by QS team	Approved by Director/E&D team		
Sign:	Sign:	Sign:	Sign:		
Date:	Date:	Date:	Date:		

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Melita (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10.

Company		GV Research Center Pvt.Ltd					Date	01-08-2025
Project		Innopolis_3600					Approved By	
Work Description		Ground floor Lobby Civil works					Contractor	Arjun.S
Prepared By		QS HO						
Sl.no	Item head	Description	UOM	No's	Quantity	Rate	Amount	Remarks
1	Civil Works	Brickwork_6"	Sft	1	267	68.9	18,396	
2		Internal Plastering	Sft	1	620	36.25	22,475	
3		External	Sft	1	568	38.55	21,896	
4		Mullions_6"	Rft	1	67	59.25	3,970	
5		Transoms_6"	Rft	1	12	59.25	711	
				Total value of Work			67,448	
				Add GST @ 18%			12,141	
				Total value of work incl.GST			79,589	

Company		GV Research Center Pvt.Ltd					Date	01-08-2025
Project		Innopolis_3600					Approved By	
Work Description		Ground floor Lobby Civil works					Contractor	Arjun.S
Prepared By		QS HO						
Sl.no	Description	UOM	No's	Length	Width	Height	Quantity	Remarks
1	Brickwork_6"							
1.1	West Side wall	Sqm	1	9.06		2.90	26.28	
	Deductions							
	Door	Sqm	-1		1.5	2.4	-3.6	
	Mullions	Sqm	-2	0.15		2.4	-0.72	
	Transoms	Sqm	-1	9.06		0.15	-1.36	
1.2	North Side Wall	Sqm	1	8.14		1.70	13.83	
	Deductions							
	Automatic Sliding Door	Sqm	-1		2.70	2.40	-6.48	
	Window	Sqm	-1		1.50	1.50	-2.25	
	Mullions for Door	Sqm	-2	0.15		2.4	-0.72	
	Mullions for Windows	Sqm	-2	0.15		1.5	-0.45	
	Sill level transoms	Sqm	-1	5.437		0.15	-0.82	
	Lintel level transom	Sqm	-1	8.14		0.15	-1.22	
1.3	East Side Wall	Sqm	1	9.212		1.7	15.6604	
	Deductions							
	Window	Sqm	-2		3.856	1.5	-11.568	
	Mullions	Sqm	-2	0.15		1.5	-0.45	
	Transoms	Sqm	-1	9.212		0.15	-1.3818	
							24.76	Sqm
							267.00	Sft
2	Internal Plastering							
2.1	West Side wall	Sqm	1	9.063		2.9	26.2827	
	Deductions							
	Door	Sqm	-1		1.5	2.4	-3.6	
	Add Jambs	Sqm	1	6.3	0.15		0.945	
2.2	North Side Wall	Sqm	1	8.14		2.9	23.606	
	Deductions							
	Automatic Sliding Door	Sqm	-1		2.7	2.4	-6.48	
	Add Jambs	Sqm	1	7.5	0.15		1.125	
	Window	Sqm	-1		1.5	1.5	-2.25	
	Add Jambs	Sqm	1	4.5	0.15		0.675	

Sl.no	Description	UOM	No's	Length	Width	Height	Quantity	Remarks
2.3	East Side Wall	Sqm	1	9.212		2.9	26.7148	
	Deductions							
	Window	Sqm	-2		3.856	1.5	-11.568	
	Add Jambs	Sqm	2	6.856	0.15		2.0568	
							57.51	Sqm
							620.00	Sft
3	External Plastering							
3.1	West Side wall	Sqm	1	9.063		2.9	26.2827	
	Deductions							
	Door	Sqm	-1		1.5	2.4	-3.6	
3.2	North Side Wall	Sqm	1	8.14		2.9	23.606	
	Deductions							
	Automatic Sliding Door	Sqm	-1		2.7	2.4	-6.48	
	Window	Sqm	-1		1.5	1.5	-2.25	
3.3	East Side Wall	Sqm	1	9.212		2.9	26.7148	
	Deductions							
	Window	Sqm	-2		3.856	1.5	-11.568	
							52.7055	Sqm
							568	Sft
4	Mullions							
4.1	West side	Mtr	2	0.15	0.15	2.4	4.80	
4.2	East Side	Mtr	2	0.15	0.15	1.5	3.00	
4.3	North Side_Door	Mtr	2		0.15	2.4	4.80	
4.4	North Side_Window	Mtr	2		0.15	1.5	3.00	
4.5	South Side	Mtr	2	0.15	0.15	2.4	4.80	
							20.4	Mtr
							67	Rft
5	Transoms							
5.1	West side	Mtr	1	9.06		0.15	1.36	
5.2	East Side	Mtr	1	9.21		0.15	1.38	
5.3	North Side_Sill Level	Mtr	1	5.44		0.15	0.82	
5.4	North Side_Lintel Lvl	Mtr	1	0.15		0.15	0.02	
							3.57885	Mtr
							12	Rft