



Anx B – Work Completion Report

Company	AMTZ Medpolis Square 4554 Pvt Ltd		Name of contractor	Afridi Interiors	Sl. No. site bills reg.	168
Project/site	AMS4554		Nature of work	Punning work	Dt. site bills reg.	24-11-2025
Block no.	AMS4554		Work done from date	05-11-2025	M-codex bill ID.	
WO no.	20251030036		Work done to date	23-11-2025	WO issued ?	Yes
WO date	30-10-2025		Contractor bill no.	871	GST bill required?	Yes
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate
1	AMS4554 / Level 03	Punning work ceiling including beams	21819.00	Sft		31.00
2	AMS4554 / Level 03	Bondit for ceiling work for laying of punning	21819.00	Sft		2.00
						7,20,027
						1,29,605
						8,49,632
Total amount including taxes for work done						
Add GST @ 18%						
7,20,027						
1,29,605						
8,49,632						
Total amount including taxes for work done						
Remarks:						
Approved by project manager			Approved by QS team	Approved by Director/E&D team		
Sign:			Sign:	Sign:		
Date: 24/11/25			Date:	Date:		
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered a copy of the report must be submitted to the project manager. 5. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 6. For bill amount greater than 10k QS manager and directors approval is required. 7. Director must include signature of project manager. 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).						

ESTIMATE SHEET										
Company Name:		AMTZ Medpolis Square 4554 Pvt Ltd								
Project:		AMS4554								
Work Description:		Punning works in level 03								
Prepared By		N. Leela Venkatesh								
Date:		24-11-2025								
S No.	Unit/Floor no	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks		
1	AMS4554 / Level 03	Punning work ceiling including beams	21819.00	Sft	31.00	676389.00	6,76,389.00			
2	AMS4554 / Level 03	Bondit for ceiling work for laying of punning	21819.00	Sft	2.00	43638.00	43,638.00			
						Total	7,20,027			

APPROVED BY

24 NOV 2025
LEELA VENKATESH.N.
Project Manager

MEASUREMENT SHEET												
Company Name:		AMTZ Medpolis Square 4554 Pvt Ltd					Approved by:		N. Leela Venkatesh			
Project:		AMS4554					Sign:					
Work Description :		Punning works in level 03					Work start date:		05-11-2025			
Contractor:		Afridi Interiors					Work end date:		23-11-2025			
Prepared By:		N. Leela Venkatesh					Date :		24-11-2025			
		A	B	C	D	E	F=AxBxCxDxG	H=Sum of F				
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Unit wt/mtr	Quantity	Units	Item Head Total		
1	Punning work	Punning work ceiling including beams	1.00	1.00	1.00	-	-	21819.00	Sft	21,819.00		
2	Punning work	Bondit for ceiling work for laying of punning	1.00	1.00	1.00	-	-	21819.00	Sft	21,819.00		
									TOTAL	43,638.00		

APPROVED BY

 24 NOV 2025
LEELA VENKATESH.N.
 Project Manager



**Cell: 7093903611
9705335774
95731 31680**

Authorised Dealers : Gypsum Board, G.I. Channel, POP Sheet, POP Bags & Other Material & All Kinds of Gypsum Fall Ceiling
1-61/3A, Tarakarama Nagar, Housing Board Busstop, Opp. Cricket Stadium, Madhurawada, P.M. Palem, Visakhapatnam- 530 048
GST No. 37ASAPB6084F2ZX E-mail : afridiinteriors@gmail.com

☒ TAX INVOICE ☐ CASH ☐ CREDIT BILL

Tax & Payable on Reverse Charges : Yes ☐ No ☐

INVOICE No. : 871

INVOICE Date : 17/11/25

State : ANDHRA PRADESH State Code : 37

Mode of Transport	Percentage
By Air	10%
By Sea	20%
By Road	70%

Vehicle Number

Date & Time of Supply :

Place of Supply :

Details of Receiver / Billed to

Details of consignee / Shipped to

Name : AmTz medipolis Square 4554

Address : Vm Steel project, AMT Campus

GSTIN	37AAXCA5420G17G
-------	-----------------

State :	State Code :
---------	--------------

Name :

Address :

GSTIN

State :

State Code :

Total Invoice Value in Words : Eight Lakh forty
Nine thousand Six hundred
Thirty one —

Total Amount Before Tax	720024
Add. CGST	64802.43
Add. SGST	64802.43
Add. IGST	:

Bank Details :

* Bank : HDFC BANK, * Branch : MADHURAWADA
* Name of : AFRIDI INTERIORS
* Account No. : 50200078954401
* IFSC Code : HDFC0004188

Tax Amount : GST	:	129604.86
-------------------------	----------	------------------

Total Amount After Tax	:	849631.86
-------------------------------	---	------------------

GST Payable on Reverse Charge :

Terms & Conditions

1. Goods once sold cannot be taken back
2. All correspondence should be addressed to our office
3. Interest @24% is payable from the Date of invoice on all overdue payments.
4. All disputes subject to Visakhapatnam Jurisdiction

Delivery Challan No. 07

Dt. 31/10/25

For ~~AFRIDI INTERIORS~~

Authorised Signatory / Proprietor

