

Anx B - Work Completion Report

MPN.no - 20251127007

Company	GVRC	Name of contractor	O Venkanna	Sl. No. site bills reg.	192	9		
Project/site	Imopolis	Nature of work	Earth work	Dt. site bills reg.				
Block no.		Work done from date	06-10-2025	M-codex bill ID.		18-10-2025		
WO no.		Work done to date	08-10-2025	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	4500-2700 road cutting work	4500-2700 west side cc road groove cutting and bt filling work done.		1036	cft	RD121	25.00	25,892
2								
3								
4								
5								
6								
				Total				25,892
				Add Transportation 10% as far from site and small piece of work @			10.00%	2,589
				Total amount including taxes for work done				28,481
Remarks:								
Approved by project manager	26 NOV 2025		Approved by QS team		Approved by Director/E&D team			
Sign:	Subha Reddy		Sign:		Sign:			
Date:	26/11/2025		Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET							Approved by:	Subba reddy
Company Name:		GVRC						
Project:		Imopolis						
Work Description:		4500-2700 road groove cutting						
Contractor		O Venkanna						
Prepared By		S kuldeep krishna						
Date:								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	4500-2700 road cutting work.	4500-2700 west side cc road groove cutting and br filling work done.	1036	Rft	25.00	25,891.60		
2								
3								
4								

MEASUREMENT SHEET

Company Name:	GVRC	Approved by:	subba reddy						
Project:	Innopolis	Sign:							
Work Description :	4500-2700	Work start date:	06-10-2025						
Contractor:	O venkanna	Work end date:	08-10-2025						
Prepared By:	S kuldeep krishna	Date :	18-10-2025						
		A	B	C	D	E=AxBxCxD	F	G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Item Head Total
	4500-2700 road cutting work	4500-2700 west side cc road groove cutting and bt filling work done.	455.76	1.00	1.00	1.00	455.76	rft	
1			22.30	1.00	1.00	26.00	579.90	rft	
								rft	1.036

Bill for Labour Charges

O.Venkanna
Mallapur
Hyderabad

Date: 21-11-2025

In favor of: GVRC
Project / Site: Innopolis
Location: kolthur
Type of Work: Earth work
Towards: Labour charges.

S No.	Description	Amount
1.	Towards 2700-4500 west side cc road groove cutting and bt filling work done. Total Amount=28,481/- . Work done From=06-10-2025 to 08-10-2025.	Rs: 11,392/-

Amount in Words: Eleven Thousand three Hundread nintytwo Rupees Only.

Sign:

Bill for Equipment Allowance

O.venkanna

Mallapur

Hyderabad

Date: 21-11-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: Earth work
Towards: Equipment Allowance.

S No.	Description	Amount
1.	Towards 2700-4500 west side cc road groove cutting and bt filling work done. Total Amount=28,481/- .Work done From=06-10-2025 to 08-10-2025.	Rs: 11,392/-

Amount in Words: Eleven Thousand three Hundread nintytwo Rupees Only.

Sign:

Bill for Consumables

O.Venkanna
Mallapur
Hyderabad

Date: 21-11-2025

In favor of: GVRC
Project / Site: Innopolis
Location: koltur
Type of Work: Earth work
Towards: Consumables

S No.	Description	Amount
1.	Towards 2700-4500 west side cc road groove cutting and bt filling work done. Total Amount=28,481/-. . Work done From=06-10-2025 to 08-10-2025.	Rs: 5,697/-

Amount in Words: Two Thousand two hundred thirty Rupees Only.

Sign:
