

Anx B – Work Completion Report

Remarks:

Approved by project manager

Approved by QS team

Approved by Director/E&D team

Sign:

Sign

Sign:

Date:

Date

Date

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivapolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days.

ESTIMATE SHEET							Approved by:	
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	3600	3600 Central shaft Duct Slab beam chipping work done	1	No's	22000.00	22000		
2								
3								
4								
5								
6								
7								

26-12-2025

MEASUREMENT SHEET

Bill for Consumables

T.Kurmanna
Mallapur
Hyderabad

Date: 26-12-2025

In favor of: GVRC
Project / Site: Innopolis
Location: koltur
Type of Work: Chipping work
Towards: Consumables

S No.	Description	Amount
1.	Towards 3600 Central shaft slab beam chipping work done.Total Amount=22,000/-. Work done From=07-11-2025 to 12-11-2025.	Rs:4,400/-

Amount in Words:Four Thousand Four Hundread Rupees Only.

Sign:

Equipment Charges
T.Kurmanna
Mallapur
Hyderabad

Date: 26-12-2025

In favor of: GVRC
Project / Site: Innopolis
Location: kolthur
Type of Work: Chipping work
Towards: Labour charges

S No.	Description	Amount
1.	Towards 3600 Central shaft beam chipping work done. Total Amount=22,000/- . Work done From=07-11-2025 to 12-12-2025.	Rs: 8,800/-

Amount in Words:Eight Thousand Eight Hundread Rupees Only.

Sign:

Labour Charges

T.Kurmann
Mallapur
Hyderabad

Date: 26-12-2025

In favor of: GVRC
Project / Site: Innopolis
Location: kolthur
Type of Work: Chipping work
Towards: Labour charges

S No.	Description	Amount
1.	Towards 3600 Central shaft beam chipping work done. Total Amount=22,000/-. Work done From=07-11-2025 to 12-12-2025.	Rs: 8,800/-

Amount in Words:Eight Thousand Eight Hundread Rupees Only.

Sign:

Re: 3600 block duck beams chipping for RCC slab.

From: soham modi (sohammodi@modiproperties.com)

To: subbareddy@modiproperties.com; sachinmalve@modiproperties.com; gvrc@modiproperties.com; k.srikanth@modiproperties.com

Date: Thursday, October 23, 2025 at 11:48 AM GMT+5:30

Approved

Regards,

Soham Modi.

From: Subba Reddy <subbareddy@modiproperties.com>

Sent: Thursday, October 23, 2025 11:20:20 AM

To: Soham Modi <sohammodi@modiproperties.com>; Sachinmalve . <sachinmalve@modiproperties.com>;

Gvrc . <gvrc@modiproperties.com>; Srikanth Reddy Kamidi <k.srikanth@modiproperties.com>

Subject: 3600 block duck beams chipping for RCC slab.

Respected Soham sir,

At 3600 block beam chipping with Bosch GSH 500 model. Total R. Ft is comming 275 ' . 00 .
We asked kuramanna for lumsum for chipping of above he asked lumsum rs. 30,000/-. We negotiated rs. 22000/-
. Per R.ft cost is comming rs. 80/,-.
I request you sir please give me approval. From tomorrow he will start the work. He will complete the before 1st
November 2025.

Thank you sir,

Regards,

Subbareddy.

Yahoo Mail: Search, Organize, Conquer