

Aux B - Work Completion Report

Company	MRMILLP	Name of contractor	A basha	Sl. No. site bills reg.	4291		
Project/site	GMR	Nature of work	Painting	Dt. site bills reg.	20-01-2026		
Block no.	E	Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Flat 107, 102 and 101	Balcony and utility painting	1512.30 sft	pt164 +pt168	15.82	23,925	
2		Deductions	258.60 sft	pt164 +pt168	15.82	4,091	
3							
4							
5						-	
6						-	
7							
8							
9							
10						0	
Total						19,833	
Total amount including taxes for work done						23,403	
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:		Date:		Date:			

Notes: 1. This sheet replaces installation and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GMR + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET									
Company Name:		MRYLLP		Approved by: Anil					
Project:		GNR							
Work Description:		Painting work							
Contractor:		A. Basha							
Prepared By:		Anil M							
Date:		10.01.2025							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Flat 107 Block-E	Balcony putty painting	10.0	7.0	1.0	1.0	70.0 Sft		
			6.8	1.0	9.3	2.0	126.5 Sft		
			10.0	9.3	1.0	1.0	93.0 Sft		
			10.0	1.0	1.0	1.0	10.0 Sft		
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2 Sft		
			4.0	1.0	9.3	2.0	74.4 Sft		
			4.0	7.0	1.0	1.0	28.0 Sft		
2	Flat 102	Balcony putty painting	10.0	7.0	1.0	1.0	70.0 Sft		
			6.8	1.0	9.3	2.0	126.5 Sft		
			10.0	9.3	1.0	1.0	93.0 Sft		
			10.0	1.0	1.0	1.0	10.0 Sft		
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2 Sft		
			4.0	1.0	9.3	2.0	74.4 Sft		
			4.0	7.0	1.0	1.0	28.0 Sft		
3	Flat 101	Balcony putty painting	10.0	7.0	1.0	1.0	70.0 Sft		
			6.8	1.0	9.3	2.0	126.5 Sft		
			10.0	9.3	1.0	1.0	93.0 Sft		
			10.0	1.0	1.0	1.0	10.0 Sft		
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2 Sft		
			4.0	1.0	9.3	2.0	74.4 Sft		
			4.0	7.0	1.0	1.0	28.0 Sft		
A Deduction of French door		Flats 107,102,101	8.00	7.00	1.00	3.00	168.0 Sft		
B Deduction of utility window		Flats 107,102,101	3.00	4.00	1.00	3.00	36.0 Sft		
C Deduction of utility door frame		Flats 107,102,101	7.00	2.60	1.00	3.00	54.6 Sft		