

Anx B – Work Completion Report

MRN No - 20260203022

Company	GVRC	Name of contractor	S Arjun	Sl. No. site bills reg.		219 0		
Project/site	Innapolis	Nature of work	False ceiling	Dt. site bills reg.		09-01-2026		
Block no.	4500	Work done from date	10-09-2025	M-codex bill ID.				
WO no.	202601280228	Work done to date	04-11-2025	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	4500 Ground floor Brickwork	4500 Ground floor Brickwork 6"thk		13274	Sft	CW185	68.9	9,14,579
2		6" Mullions		807	Rft	CW191	59.25	47,815
3		6" transoms		1015	Rft	CW191	59.25	60,139
4								
5								
6								
				Total				10,22,532
				Add GST @			18.00%	1,84,056
				Total amount including taxes for work done				12,06,588
Remarks:								
Approved by project manager		Approved by QS team			Approved by Director/E&D team			
Sign:		Sign:				Sign:		
Date:	31/10/2026	Date:				Date:		

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include to sign and stamp of the (for GHT + GMR), Sachin (for Vivopolls), B. amand Kumar (for NGH + NRI). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

Company	GV Research Center pvt.Ltd			Date	22 December 2025	
Project	Innopolis_4500			Approved By	Subbareddy	
Work Description	Civil works for the Ground floor			Contractor	S arjun	
Prepared By	S. kuldeep krishna					
SUMMARY						
Sl. NO	Description of Item	Uom	Qty	Rate	Amount	Remarks
1	6" thk BW	Sft	13274.00	68.90	9,14,578.60	
2	6" Mullions	Rft	807.00	59.25	47,814.75	
3	6" Transoms	Rft	1015.00	59.25	60,138.75	
				Total	10,22,532.10	

Company	GV Research center			Date	03-02-2026		
Project	Imopolis_4500			Approved By			
Work Description	Civil works for Ground floor			Contractor	S.Arjun		
Prepared By	S kuldeep krishna						

MEASUREMENT SHEET

Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
1	BW_8"	North Direction	84.00		4.63	1.00	388.50	Sqm	
		Deductions							
		1.Columns_1		0.53	4.63	-4.00	-9.71	Sqm	
		2.Columns_2		0.75	4.63	-8.00	-27.75	Sqm	
		3.W		4.80	1.55	-6.00	-44.64	Sqm	
		4.W1		3.60	1.55	-2.00	-11.16	Sqm	
		5.W2		2.40	1.55	-2.00	-7.44	Sqm	
		6.Entry opening @ Grid A8-A11	6.97		4.63	-1.00	-32.24	Sqm	
		7.Mullion (150mm x 200mm)		0.15	3.00	-19.00	-8.55	Sqm	
		8.Tie beam(230mm x 300mm)	77.03		0.30	-1.00	-23.11	Sqm	
		South Direction	75.80		4.63	1.00	350.58	Sqm	
		Deductions							
		1.Columns_1		0.75	4.63	-10.00	-34.69	Sqm	
		2.W		4.80	1.55	-6.00	-44.64	Sqm	
		3.W1		3.60	1.55	-2.00	-11.16	Sqm	
		5.Entry opening @ Grid M7-M12	8.76		4.63	-1.00	-40.56	Sqm	

Company	GV Research center				Date	03-02-2026			
Project	Innopolis_4500				Approved By				
Work Description	Civil works for Ground floor				Contractor	S.Arjun			
Prepared By	S kuldeep krishna								
MEASUREMENT SHEET									
Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		6.Mullion (150mm x 200mm)		0.15	3.00	-14.00	-6.30	Sqm	
		7.Tie beam(230mm x 300mm)	67.04		0.30	-1.00	-20.11	Sqm	
		West Direction @ Grid 17F-17M	17.10		4.63	1.00	79.17	Sqm	
		Fire Shaft	5.55		4.63	1.00	25.70	Sqm	
		AHU Duct, Electrical Duct	8.82		1.20	1.00	10.59	Sqm	
		@18A-18E	20.05		4.63	1.00	92.83	Sqm	
		Material Lift	0.75		1.20	2.00	1.80	Sqm	
		Staircase lobby works	11.21		4.63	1.00	51.91	Sqm	
		Duct For occupant	9.90		1.20	1.00	11.88	Sqm	
		Deductions							
		1.Columns_1		0.75	4.63	-8.00	-6.00	Sqm	
		2.Columns_2		0.60	4.63	-2.00	-1.20	Sqm	
				0.30	4.63	-2.00	-0.60	Sqm	
		3.DFT24		0.60	2.10	-4.00	-2.40	Sqm	
		4.Columns_3		0.38	4.63	-5.00	-1.88	Sqm	
		5.Door		1.80	2.40	-1.00	-1.80	Sqm	

Company	GV Research center	Date	03-02-2026
Project	Innopolis_4500	Approved By	
Work Description	Civil works for Ground floor	Contractor	S.Arjun
Prepared By	S kuldeep krishna		

MEASUREMENT SHEET

Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		6.24FD12		1.20	2.40	-1.00	-1.20	Sqm	
		7.W2		2.40	1.55	-1.00	-2.40	Sqm	
		8.W3		1.80	1.55	-1.00	-1.80	Sqm	
		9.Window		1.20	1.50	-2.00	-2.40	Sqm	
		10. Tie Beam	37.15		0.30	-1.00	-11.15	Sqm	
		11.Mullions		0.15	3.00	-22.00	-3.30	Sqm	
		East Direction @ Grid 2F-2M	17.10		4.63	1.00	79.17	Sqm	
		Fire Shaft	5.55		4.63	1.00	25.70	Sqm	
		AHU Duct, Electrical Duct	8.82		1.20	1.00	10.59	Sqm	
		@1A-1E	20.05		4.63	1.00	92.83	Sqm	
		Material Lift	0.75		1.20	2.00	1.80	Sqm	
		Staircase lobby works	11.21		4.95	1.00	55.50	Sqm	
		Duct For occupant	9.90		1.20	1.00	11.88	Sqm	
		Deductions							
		1.Columns_1		0.75	4.63	-8.00	-6.00	Sqm	
		2.Columns_2		0.60	4.63	-2.00	-1.20	Sqm	

Company	GV Research center	Date	03-02-2026
Project	Innopolis_4500	Approved By	
Work Description	Civil works for Ground floor	Contractor	S.Arjun
Prepared By	S kuldeep krishna		

MEASUREMENT SHEET

Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
				0.30	4.63	-2.00	-0.60	Sqm	
		3.DFT24		0.60	2.10	-4.00	-2.40	Sqm	
		4.Columns_3		0.38	4.63	-5.00	-1.88	Sqm	
		5.Door		1.80	2.40	-1.00	-1.80	Sqm	
		6.24FD12		1.20	2.40	-1.00	-1.20	Sqm	
		7.W2		2.40	1.55	-1.00	-2.40	Sqm	
		8.W3		1.80	1.55	-1.00	-1.80	Sqm	
		9.Window		1.20	1.50	-2.00	-2.40	Sqm	
		10. Tie Beam	37.15		0.30	-1.00	-11.15	Sqm	
		11.Mullions		0.15	3.00	-22.00	-3.30	Sqm	
		South Ramp							
		External	41.15		4.63	1.00	190.52	Sqm	
		Deductions							
		1.Columns_1		0.75	4.63	-2.00	-6.95	Sqm	
		2.TGD72		1.80	2.10	-2.00	-7.56	Sqm	
		3.24FD12		1.20	2.40	-1.00	-2.88	Sqm	

Company	GV Research center				Date	03-02-2026			
Project	Innopolis_4500				Approved By				
Work Description	Civil works for Ground floor				Contractor	S.Arjun			
Prepared By	S kuldeep krishna								
MEASURMENT SHEET									
Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		4.Columns_2		0.38	4.63	-2.00	-3.47	Sqm	
		6.Mullions		0.15	3.00	-6.00	-2.70	Sqm	
		7.Tie beam(230mm x 300mm)	38.90		0.30	-1.00	-11.67	Sqm	
		Internal	20.30		4.63	1.00	93.99	Sqm	
		Deductions							
		1.Columns_1		0.90	4.63	-4.00	-16.67	Sqm	
		2.Glass Opening	2.40		2.10	-1.00	-5.04	Sqm	
		3.Mullions		0.15	3.00	-2.00	-0.90	Sqm	
		4.Tie beam	16.70		0.30	-1.00	-5.01	Sqm	
		North Ramp							
		External	23.51		4.63	1.00	108.83	Sqm	
		Deductions							
		1.W4		1.09	2.30	-2.00	-4.99	Sqm	
		2.TGD72		3.60	2.10	-1.00	-7.56	Sqm	
		3.Mullions		0.15	3.00	-2.00	-0.90	Sqm	
		4.Tie beam	23.51		0.30	-1.00	-7.05	Sqm	

Company	GV Research center	Date	03-02-2026
Project	Innopolis_4500	Approved By	
Work Description	Civil works for Ground floor	Contractor	S.Arjun
Prepared By	S kuldeep krishna		

MEASUREMENT SHEET

Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		Duct For occupant	17.34		1.20	2.00	41.62	Sqm	
		Deductions							
		1.DFT24		0.60	2.40	-4.00	-5.76	Sqm	
		2.Mullions		0.15	3.00	-8.00	-3.60	Sqm	
		3.Tie Beam	17.34		0.30	-1.00	-5.20	Sqm	
							1233.18	Sqm	
							13274.00	Sft	
2	Mullions	Mullions for all sides of walls (150mm x 150mm)	0.15	0.15	3.00	82.00	246.00	Mtr	
							246.00	Mtr	
							807.00	Rft	
3	Transoms	South Direction (6" X 6")	116.76	0.15	0.15	1	116.76	Mtr	
		North Direction (6" X 6")	68.54	0.15	0.15	1	68.54	Mtr	
		West direction (6" X 6")	60.05	0.15	0.15	1	60.05	Mtr	
		East Direction (6" X 6")	63.88	0.15	0.15	1	63.88	Mtr	
							309.23	Mtr	

Measurements

GVRC GF Brickworks by Arjun ver 3_1.xlsx

Company	GV Research center				Date	03-02-2026			
Project	Innopolis_4500				Approved By				
Work Description	Civil works for Ground floor				Contractor	S.Arjun			
Prepared By	S kuldeep krishna								
MEASUREMENT SHEET									
Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
							1015.00	Rft	