

Aux B – Work Completion Report

MRN0-20260203023

Company	GVRC	Name of contractor	S Arjun	Sl. No. site bills reg.	-	220		
Project/site	Innapolis	Nature of work	False ceiling	Dt. site bills reg.		09-01-2026		
Block no.	4500	Work done from date	04-11-2025	M-codex bill ID.				
WO no.	20260203023	Work done to date	10-02-2026	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	4500 First floor Brickwork	4500 First floor Brickwork 6"thk		14393	Sft	CW192	70.9	10,20,464
2		6" mullions		886	Rft	CW198	61.25	54,268
3		6" transoms		1015	Rft	CW198	61.25	62,169
4								
5								
6								
				Total			11,36,900	
				Add GST @	18.00%		2,04,642	
				Total amount including taxes for work done			13,41,542	
Remarks:	APPROVED BY							
Approved by project manager	Sign:		Approved by QS team		Sign:		Approved by Director/E&D team	
Date:	S.V. Subha Reddy 31/12/2026		Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK), 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

Summary

GVRC FF Brickworks by Arjun_ver 1.xlsx

Company	GV Research Center pvt.Ltd			Date	21 January 2025	
Project	Innopolis_4500			Approved By	Subba reddy	
Work Description	Civil works for the First floor			Contractor	Arjun.S	
Prepared By	S kuldeepkrishna					
SUMMARY						
Sl. NO	Description of Item	Uom	Qty	Rate	Amount	Remarks
1	6" thk BW	Sft	14393.31	70.90	10,20,485.45	
2	6" Mullions	Rft	886.00	61.25	54,267.50	
3	6" Transoms	Rft	1015.00	61.25	62,168.75	
				Total	11,36,921.70	

MEASUREMENT SHEET

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by:		subba reddy			
Project:		Imnopolis		Sign:					
Work Description :		4500 block window framing work		Work start date:					
Contractor:		-		Work end date:					
Prepared By:		S.kuldeep krishna		Date :		20-01-2026			
Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
1	BW_8"	North Direction	84.00		4.63	1.00	388.50	Sqm	
		Deductions							
		1.Columns_1		0.53	4.63	-4.00	-9.71	Sqm	
		2.Columns_2		0.75	4.63	-8.00	-27.75	Sqm	
		3.W		4.80	1.55	-6.00	-44.64	Sqm	
		4.W1		3.60	1.55	-2.00	-11.16	Sqm	
		5.W2		2.40	1.55	-2.00	-7.44	Sqm	
		6.Entry opening @ Grid A8-A11	6.97		4.63	-1.00	-32.24	Sqm	
		7.Mullion (150mm x 200mm)		0.15	3.00	-19.00	-8.55	Sqm	
		8.Tie beam(230mm x 300mm)	77.03		0.30	-1.00	-23.11	Sqm	
		South Direction	75.80		4.63	1.00	350.58	Sqm	
		Deductions							
		1.Columns_1		0.75	4.63	-10.00	-34.69	Sqm	
		2.W		4.80	1.55	-6.00	-44.64	Sqm	
		3.W1		3.60	1.55	-2.00	-11.16	Sqm	
		5.Entry opening @ Grid M7-M12	8.76		4.63	-1.00	-40.56	Sqm	
		6.Mullion (150mm x 200mm)		0.15	3.00	-14.00	-6.30	Sqm	
		7.Tie beam(230mm x 300mm)	67.04		0.30	-1.00	-20.11	Sqm	

Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		West Direction @ Grid 17F-17M	17.10		4.63	1.00	79.17	Sqm	
		Fire Shaft	5.55		4.63	1.00	25.70	Sqm	
		AHU Duct, Electrical Duct	8.82		1.20	1.00	10.59	Sqm	
		@18A-18E	18.82		4.63	1.00	87.14	Sqm	
		Material Lift	0.75		1.20	2.00	1.80	Sqm	
		Staircase lobby works	11.21		4.63	1.00	51.91	Sqm	
		Duct For occupant	9.90		1.20	1.00	11.88	Sqm	
		Deductions							
		1.Columns_1		0.75	4.63	-8.00	-6.00	Sqm	
		2.Columns_2		0.60	4.63	-2.00	-1.20	Sqm	
				0.30	4.63	-2.00	-0.60	Sqm	
		3.DFT24		0.60	2.10	-4.00	-2.40	Sqm	
		4.Columns_3		0.38	4.63	-5.00	-1.88	Sqm	
		5.Door		1.80	2.40	-1.00	-1.80	Sqm	
		6.24FD12		1.20	2.40	-1.00	-1.20	Sqm	
		7.W2		2.40	1.55	-1.00	-2.40	Sqm	
		8.W3		1.80	1.55	-1.00	-1.80	Sqm	
		9.Window		1.20	1.50	-2.00	-2.40	Sqm	
		10. Tie Beam	35.92		0.30	-1.00	-10.78	Sqm	
		11.Mullions		0.15	3.00	-22.00	-3.30	Sqm	
		East Direction @ Grid 2F-2M	17.10		4.63	1.00	79.17	Sqm	
		Fire Shaft	5.55		4.63	1.00	25.70	Sqm	
		AHU Duct, Electrical Duct	8.82		1.20	1.00	10.59	Sqm	
		@1A-1E	18.82		4.63	1.00	87.14	Sqm	
		Material Lift	0.75		1.20	2.00	1.80	Sqm	
		Staircase lobby works	11.21		4.95	1.00	55.50	Sqm	
		Duct For occupant	9.90		1.20	1.00	11.88	Sqm	
		Deductions							

Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		1.Columns_1		0.75	4.63	-8.00	-6.00	Sqm	
		2.Columns_2		0.60	4.63	-2.00	-1.20	Sqm	
				0.30	4.63	-2.00	-0.60	Sqm	
		3.DFT24		0.60	2.10	-4.00	-2.40	Sqm	
		4.Columns_3		0.38	4.63	-5.00	-1.88	Sqm	
		5.Door		1.80	2.40	-1.00	-1.80	Sqm	
		6.24FD12		1.20	2.40	-1.00	-1.20	Sqm	
		7.W2		2.40	1.55	-1.00	-2.40	Sqm	
		8.W3		1.80	1.55	-1.00	-1.80	Sqm	
		9.Window		1.20	1.50	-2.00	-2.40	Sqm	
		10. Tie Beam	35.92		0.30	-1.00	-10.78	Sqm	
		11.Mullions		0.15	3.00	-22.00	-3.30	Sqm	
		South Ramp							
		External	41.15		4.63	1.00	190.52	Sqm	
		Deductions							
		1.Columns_1		0.75	4.63	-2.00	-6.95	Sqm	
		2.TGD72		1.80	2.10	-2.00	-7.56	Sqm	
		3.24FD12		1.20	2.40	-1.00	-2.88	Sqm	
		4.Columns_2		0.38	4.63	-2.00	-3.47	Sqm	
		6.Mullions		0.15	3.00	-6.00	-2.70	Sqm	
		7.Tie beam(230mm x 300mm)	38.90		0.30	-1.00	-11.67	Sqm	
		Internal	20.30		4.63	1.00	93.99	Sqm	
		Deductions							
		1.Columns_1		0.90	4.63	-4.00	-16.67	Sqm	
		2.Glass Opening	2.40		2.10	-1.00	-5.04	Sqm	
		3.Mullions		0.15	3.00	-2.00	-0.90	Sqm	
		4.Tie beam	16.70		0.30	-1.00	-5.01	Sqm	

Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		North Ramp							
		External	23.51		4.63	1.00	108.83	Sqm	
		Deductions							
		1.W4		1.09	2.30	-2.00	-4.99	Sqm	
		2.TGD72		3.60	2.10	-1.00	-7.56	Sqm	
		3.Mullions		0.15	3.00	-2.00	-0.90	Sqm	
		4.Tie beam	23.51		0.30	-1.00	-7.05	Sqm	
		Duct For occupant	17.34		1.20	2.00	41.62	Sqm	
		Deductions							
		1.DFT24		0.60	2.40	-4.00	-5.76	Sqm	
		2.Mullions		0.15	3.00	-8.00	-3.60	Sqm	
		3.Tie Beam	17.34		0.30	-1.00	-5.20	Sqm	
							1222.53	Sqm	
							13160.00	Sft	

S/no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
2	Mullions	Mullions for all sides of walls (150mm x 150mm)	0.15	0.15	3.00	90.00	270.00 Mtr		
							270.00 Mtr		
							886.00 Rft		
3	Transoms	South Direction (6" X 6")	116.76	0.15	0.15	1	116.76 Mtr		
		North Direction (6" X 6")	68.54	0.15	0.15	1	68.54 Mtr		
		West direction (6" X 6")	60.05	0.15	0.15	1	60.05 Mtr		
		East Direction (6" X 6")	63.88	0.15	0.15	1	63.88 Mtr		
							309.23 Mtr		
							1015.00 Rft		
4	Central lifts	passenger lifts	3		4.625	4	55.5		
		passenger lifts	2.45		4.625	4	45.325		
		Fire shaft	1.485		1.2	16	28.512		
		Fire Shaft	0.9		1.2	12	12.96		
		Deductions							
		Lift Doors		1.5	2.1	-4	-12.6		
		Lintel		3	0.3	-4	-3.6		
		Mullions	0.15	0.15	2.4	-8	-11.52		
							114.58 Sqm		
							1,233.31 Sft		