

**Anx B – Work Completion Report**

Company	GVRC	Name of contractor	Janardhan	Sl. No. site bills reg.			
Project/site	Innapolis	Nature of work	granite work	Dt. site bills reg.	26-01-2026		
Block no.	3600	Work done from date	14-12-2025	M-codex bill ID.	2/2		
WO no.		Work done to date	24-12-2025	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	3600	3600 East side 3rd and Terrace floor Lift Granite Cladding work done	335.80	sft	TF-212	45.00	15,111
2		edge polishing	108	rft	TF-225	18.00	1,944
<b>Total</b>							<b>17,055</b>
Gst 18%							
<b>Total amount including taxes for work done</b>							<b>17,055</b>

Remarks:

Approved by project manager \_\_\_\_\_ Approved by QS team \_\_\_\_\_ Approved by Director/E&D team \_\_\_\_\_

Sign: \_\_\_\_\_ Sign: \_\_\_\_\_ Sign: \_\_\_\_\_

Date: \_\_\_\_\_ Date: \_\_\_\_\_ Date: \_\_\_\_\_

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days.

**MEASUREMENT SHEET**

Company Name:		GVRC			Approved by:		Subba Reddy		
Project:		Innopolis			Sign:				
Work Description :		3600 East Side 1st and 2nd Floor Lift Cladding work done			Work start date:		14-11-2025		
Contractor:		Janardhan Prasad			Work end date:		24-11-2025		
Prepared By:		K Srikanth			Date :		26-12-2025		
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	3600	East Side Ground Floor Lift Cladding work done	12	11.80	1.00	2.00	283.20	sft	
			3.50	1.00	1.00	4.00	14.00	sft	
			7.00	1.00	1.00	4.00	28.00	sft	
			3.00	3.00	1.00	4.00	36.00	sft	
			11.80	1.00	1.00	2.00	23.60	ft	
		Chamfering	6.00	1.00	1.00	2.00	12.00	ft	
			24.00	1.00	1.00	2.00	48.00	ft	
		door deduction	3.50	7.00	1.00	2.00	24.50	sft	



**Equipment Charges**  
Pappu Ram  
Mallapur  
Hyderabad

Date: 21-01-2026

**In favor of:** GVRC  
**Project / Site:** Innopolis  
**Location:** kolthur  
**Type of Work:** Granite work  
**Towards:** Equipment charges

S No.	Description	Amount
1.	Towards 3600 East side lift granite cladding work done. Total Amount=17,055/-. .Work done From=08-12-2025 to 21-12-2025.	Rs: 6,822/-

Amount in Words: Six Thousand Eight Hundred Twenty Two Rupees Only.

Sign:

---

**Labour Charges**

Pappu Ram  
Mallapur  
Hyderabad

Date: 21-01-2026

**In favor of:** GVRC  
**Project / Site:** Innopolis  
**Location:** kolthur  
**Type of Work:** Granite work  
**Towards:** Allowance charges

S No.	Description	Amount
1.	Towards 3600 East side lift granite cladding work done.Total Amount=17,055/-. .Work done From=08-12-2025 to 21-12-2025.	Rs: 6,822/-

Amount in Words: Six Thousand Eight Hundread Twenty Two Rupees Only.

Sign:

---

## Bill for Consumables

Janardhan  
Mallapur  
Hyderabad

Date: 21-01-2026

**In favor of:** GVRC  
**Project / Site:** Innopolis  
**Location:** koltur  
**Type of Work:** Granite work  
**Towards:** Consumables

S No.	Description	Amount
1.	Towards 3600 East side lift granite cladding work done. Total Amount=17,055/- Work done From=08-11-2025 to 12-11-2025.	Rs:3,411/-

Amount in Words: Three Thousand Four Hundred Eleven Rupees Only.

Sign:

---