

Company	Modi GV Ventures LLP	Name of contractor	Mylaranji Vijaya Laxmi	Sl. No. site bills reg.	10109			
Project/site	Vivopollis	Nature of work	Painting	Dr. site bills reg.	13-02-2026			
Block no.	N/A	Work done from date		M-codex bill ID.				
WO no.	2026128037	Work done to date		WO issued?	Yes			
WO date	28-01-2026	Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1		Terrace walkare puty work	181	Sft		9.19	1,663	
2		Painting of Terrace parapet wall with Ace Emulsion	5,275	Sft		5.25	27,694	
3		Painting of compound wall with Apex Ultima	6,829	Sft		9.61	65,627	
4								
5		Debit for material supplied - Ace Emulsion (20 lt - 2 no's)		No's		4,050.00	8,100	
6		Debit for Birta puty supplied - 25 kgs bag		No		655.00	655	
7							0	
8							0	
9							0	
10							0	
Total							86,229	
Add GST @ 18%								86,229

Remarks:

Approved by project manager

Sign:

Date:

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

A SURESH
PROJECT MANAGER

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount, general item 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Avand Mehla (for GHT + GMR), Sachin (for Vivopollis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and OS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET:									
Company Name:		Modi GV Ventures LLP						Approved By: A.Suresh	
Project Name:		Vivopolis							
Contractor Name:		Mylaram Vijaya Laxmi						WO no:	2026128037
Work Description:		Painting						WO date:	28-01-2026
Prepared By:		B.Mallikarjun							
Date:	13-02-2026								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Terrace wallcare putty work		1	1	1	1	181	Sft	
2	Painting of Terrace parapet wall with Ace Emulsion		1	1	1	1	5,275	Sft	
3	Painting of compound wall with Apex Ultima		1	1	1	1	6,829	Sft	

ESTIMATE SHEET:						
Company Name:		Modi GV Ventures LLP				
Project Name:		Vivopolis				
Contractor Name:		Mylaram Vijaya Laxmi				
Work Description:		Painting				
Prepared By:		B.Mallikarjun				
Date:		13-02-2026				
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Terrace wallcare putty work		181	Sft	9.19	1,663
2	Painting of Terrace parapet wall with Ace Emulsion		5,275	Sft	5.25	27,694
3	Painting of compound wall with Apex Ultima		6,829	Sft	9.61	65,627
		Total:				94,984
		Debit for material supplied - Ace Emulsion (20 lt - 2 no's)	2	No's	4,050	8,100
		Debit for Birla putty supplied - 25 kgs bag	1	No	655	655
		Balance amount				86,229

Bill for Labour Charges

M.Vijaya Laxmi,
Neredmet,
Hyderabad.

Date: 13-02-2026.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Painting

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards wallcare putty work at terrace, painting work at terrace and compound wall Total Amount = Rs: 86,229/-	Rs: 34,491/-

Amount in words: Thirty Four Thousand Four Hundred and Ninety One Rupees only

Sign:

Bill for Equipment Allowance

M.Vijaya Laxmi,
Neredmet,
Hyderabad.

Date: 13-02-2026.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Painting
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards wallcare putty work at terrace, painting work at terrace and compound wall Total Amount = Rs: 86,229/-	Rs: 34,491/-

Amount in words: Thirty Four Thousand Four Hundred and Ninety One Rupees only

Sign:

Allowance for Consumables

M.Vijaya Laxmi,
Neredmet,
Hyderabad.

Date: 13-02-2026.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Painting

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards wallcare putty work at terrace, painting work at terrace and compound wall Total Amount = Rs: 86,229/-	Rs: 17,245/-

Amount in words: Seventeen Thousand Two Hundred and Forty Five Rupees only.

Sign: