

Anx B – Work Completion Report

Company	Modi Realty Pocharam LLP	Name of contractor	B.Basappa	Sl. No. site bills reg.	642		
Project/site	Nilgiri Heights	Nature of work	Painting work	Dt. site bills reg.	21/02/26		
Block no.	A-Block	Work done from date	12/02/26	M-codex bill ID.			
WO no.	NA	Work done to date	20/02/26	WO issued ?	NA		
WO date	NA	Contractor bill no.		GST bill required?	YES		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Birla Putti with Painting Work in	5 <sup>th</sup> Floor Corridor	640.00	SFT	PT164 + PT168	15.82/-	10,124.80/-
2.	Block - A - Corridors window Openings	10 <sup>th</sup> Floor Corridor	640.00	SFT	PT164 + PT168	15.82/-	10,124.80/-
3.							
4.							
5.							
6.							
7.							
8.					Add GST - 18%		3644.93/-
9.							
10.						Total	23,894/-
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: <i>[Signature]</i>		Sign:		Sign:			
Date: <i>21/2/26</i>		Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective QS member to be taken. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRR). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

**APPROVED BY**  
*[Signature]*  
**21 FEB 2026**  
**G. VIJAY RAJ**  
**PROJECT MANAGER**



## MEASUREMENT SHEET

Company Name:		MRPLLP	Prepared by:		Vijay Raj				
Project:		Nilgiri Heights							
Work Description:		Painting work in Block - A - 5th, 10th Floor Corridor windows Opening with Birla Putti							
Contractor Name:		B. Basappa							
Date:		21-02-2026							
S.No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units	Total Head
	Painting work in Block - A - 5th, 10th Floor Corridor windows Opening with Birla Putti								
1	Birla Putti with Painting Work in	5th Floor Corridor	8.00	2.00	1.00	15.00	240.00	Sft	
	Block - A - Corridors window Openings		4.00	2.00	1.00	15.00	120.00	Sft	
			6.00	2.00	1.00	14.00	168.00	Sft	
			4.00	2.00	1.00	14.00	112.00	Sft	
									640.00
		10th Floor Corridor	640.00	1.00	1.00	1.00	640.00	Sft	640.00