

Company	AMTZ Medpolis Square 4554 Pvt Ltd	Name of contractor	B Vijaya lakshmi	Sl. No. site bills reg.	308			
Project/site	AMTZ 4554	Nature of work	1st floor Toilets-lighting	DI. site bills reg.	16-02-2026			
Block no.	AMTZ 4554	Work done from date	01-01-2026	M-codex bill ID.				
WO no.	NA	Work done to date	31-01-2026	WO issued ?	NA			
WO date	NA	Contractor bill no.	NA	GST bill required?	NA			
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	1st floor Toilets	Open in walls, fixing fasteners		40	nos.	EL187	45.00	1,800
2		basesaddles		5	Box	EL187	92.75	464
3		conduit junction box		30	nos.	EL187	15.00	450
4		conduit bends		25	nos.	EL187	7.50	188
5		wiring 1sqmm		10	nos.	EL194	230.00	2,300
6		wiring 4.0 sqmm		2	nos.	EL194	700.00	1,400
7		wiring 2.5 sqmm		2	nos.	EL194	100.00	200
8		LED ceiling light		26	nos.	EL215	100.00	2,600
9		6Amps switches		10	nos.	EL211	100.00	1,000
10		6 Amps sockets		3	nos.	EL210	150.00	450
11		16 Amps sockets		3	nos.	EL212	300.00	900
12		16 Amps switches		2	nos.	EL212	300.00	600
13		Cable laying		30	Mtrs	EL147	35.00	1,050
14		Cable terminations		2	nos.	EL157	250.00	500
15		DB fixing		1	nos.	EL222	300.00	300
<b>Total amount</b>								<b>15,621</b>
Add 10% PM recommendation.								<b>1,420</b>
<b>Total amount</b>								<b>14,201</b>

Remit: <b>APPROVED BY</b> Approved by project manager Sign: <i>T. Rajesh Kumar</i> Date: <b>16 FEB 2026</b>	Approved by QS team Sign: Date:	Approved by Director/E&D team Sign: Date:
<b>T. RAJESH KUMAR</b> <b>MEP PROJECT MANAGER</b>		

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehra (for GIRT + GMR), Sachin (for Vivopols), B. anand Kumar (for NCH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at IFO (can be sent by courier).

ESTIMATE SHEET		Company Name:		AMTZ Medpollis Square 4554 Pvt Ltd		Approved by:		T. Rajesh Kumar	
Project:		AMTZ 4554							
Work Description:		1st floor Toilets-lighting							
Prepared By:		T. Rajesh Kumar							
Date:		16-02-2026							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	
1	Electrical	0							
1	1st floor Toilets lighting	Open in walls, fixing fasteners	40 nos.		45	1800		230x50%	
2		basesaddles	5	Box	92.75	463.75		265x35%	
3		conduit junction box	30 nos.		15	450		40x50%	
4		conduit bends	25 nos.		7.5	187.5		30x50%	
5		wiring 1sqmm	10 nos.		230	2300		1150x20%	
6		wiring 4.0 sqmm	2 nos.		700	1400		3500x20%	
7		wiring 2.5 sqmm	2 nos.		100	200		2700x20%	
8		LED ceiling light	26 nos.		100	2600			
9		6Amps switches	10 nos.		100	1000			
10		6 Amps sockets	3 nos.		150	450			
11		16 Amps sockets	3 nos.		300	900			
12		16 Amps switches	2 nos.		300	600			
13		Cable laying	30	Mtrs	35	1050			
14		Cable terminations	2 nos.		250	500			
15		DB fixing	1 nos.		300	300			

**APPROVED BY**  
*T. Rajesh Kumar*  
**16 FEB 2026**  
**T. RAJESH KUMAR**  
**MEP PROJECT MANAGER**

## MEASUREMENT SHEET

Company Name:		AMTZ Medpolis Square 4554 Pvt Ltd			Approved by:		T Rajesh Kumar			
Project:		AMTZ4554			Sign:					
Work Description :		1st floor Toilets-lighting			Work start date:		01-01-2026			
Contractor:		B Vijaya lakshmi			Work end date:		31-01-2026			
Prepared By:		T Rajesh Kumar			Date :		16-02-2026			
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Unit w/m	F=ANBNC/G Quantity	G Units	H=Sum of F Item Head Total qty
	Electrical									
1	1st floor Toilets lighting	Open in walls, fixing fasteners	1.00	1.00	1.00	40		40.00	nos.	
2		basesaddles	1.00	1.00	1.00	5		5.00	Box	
3		conduit junction box	1.00	1.00	1.00	40		30.00	nos.	
4		conduit bends	1.00	1.00	1.00	70		25.00	nos.	
5		wiring 1sqmm	1.00	1.00	1.00	10		10.00	nos.	
6		wiring 4.0 sqmm	1.00	1.00	1.00	2		2.00	nos.	
		wiring 2.5 sqmm				4				
7		LED ceiling light	1.00	1.00	1.00	26		26.00	nos.	
8		6Amps switches	1.00	1.00	1.00	10		10.00	nos.	
		6 Amps sockets	1.00	1.00	1.00	3		3.00	nos.	
		16 Amps sockets	1.00	1.00	1.00	3		3.00	nos.	
		16 Amps switches	1.00	1.00	1.00	2		2.00	nos.	
		Cable laying	1.00	1.00	1.00	30		30.00	nos.	
		Cable terminations	1.00	1.00	1.00	2		2.00	nos.	
		DB fixing	1.00	1.00	1.00	1		1.00	nos.	

APPROVED BY

16 FEB 2026

T. RAJESH KUMAR  
MEP PROJECT MANAGER

**Allowance For Consumables**  
**Bukka Vijayalakshmi**  
**AMTZ**  
**Visakhapatnam**

Date: 16-02-2026

**In favor of :** M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.  
**Project/Site:** AMS4554  
**Location:** Visakhapatnam

**Type of Work:** Electrical work

**Towards** Allowance For Consumables

<b>S.No.</b>	<b>Description</b>	<b>Amount</b>
1	<b>Breif description of work: First floor toilets lighting purpose wiring and lights fixing work done</b>	<b>3,124.20</b>
	<b>Total amount:</b>	<b>15,621.00</b>

**Amount in Words: Three thousand one hundred and twenty four rupees only**

Sign: \_\_\_\_\_

**Labour Charges**  
**Bukka Vijayalakshmi**  
**AMTZ**  
**Visakhapatnam**

Date: 16-02-2026

In favor of : M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD  
Project/Site: AMS4554  
Location: Visakhapatnam

Type of Work: Electrical work

Towards : Labour Charges

S.No.	Description	Amount
1	Breif description of work: First floor toilets lighting purpose wiring and lights fixing work done	6,248.40
	<b>Total amount:</b>	<b>15,621.00</b>

Amount in words: Six thousand two hundred and fourty eight rupees only

Sign: \_\_\_\_\_

**Allowance For Equipment**  
**Bukka Vijayalakshmi**  
**AMTZ**  
**Visakhapatnam**

Date: 16-02-2026

**In favor of :** M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.  
**Project/Site:** AMS4554  
**Location:** Visakhapatnam

**Type of Work:** electrical work

**Towards :** Allowance For Equipment

<b>S.No.</b>	<b>Description</b>	<b>Amount</b>
1	Breif description of work: First floor toilets lighting purpose wiring and lights fixing work done	<b>6,248.40</b>
<b>Total amount:</b>		<b>15,621.00</b>

Amount in words: Six thousand two hundred and fourty eight rupees only

Sign: \_\_\_\_\_