

Company	AMTZ Mcdpolis Square 4554 Pvt Ltd	Name of contractor	B Vijaya lakshmi	SL No. site bills reg.	309				
Project/site	AMTZ 4554	Nature of work	2nd floor Toilets-lighting	Dt. site bills reg.	16-02-2026				
Block no.	AMTZ 4554	Work done from date	01-01-2026	M-code: bill ID.					
WO no.	NA	Work done to date	31-01-2026	WO issued ?	NA				
WO date	NA	Contractor bill no.	NA	GST bill required?	NA				
SL No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount	
	Electrical	0							
1	2nd floor Toilets	Open in walls, fixing fasteners		40	nos.	EL187	45.00	1,800	
2		basesaddles		5	Box	EL187	92.75	464	
3		conduit junction box		30	nos.	EL187	15.00	450	
4		conduit bends		25	nos.	EL187	7.50	188	
5		wiring 1sqmm		10	nos.	EL194	230.00	2,300	
6		wiring 4.0 sqmm		2	nos.	EL194	700.00	1,400	
7		wiring 2.5 sqmm		2	nos.	EL194	100.00	200	
8		LED ceiling light		26	nos.	EL215	100.00	2,600	
9		6Amps switches		10	nos.	EL211	100.00	1,000	
10		6 Amps sockets		3	nos.	EL210	150.00	450	
11		16 Amps sockets		3	nos.	EL212	300.00	900	
12		16 Amps switches		2	nos.	EL212	300.00	600	
13		Cable laying		30	Mtrs	EL147	35.00	1,050	
14		Cable terminations		2	nos.	EL157	250.00	500	
15		DB fixing		1	nos.	EL222	300.00	300	
Add 10% PM recommendation								10%	1,420
Total amount									15,621

Remarks:

Approved by:	APPROVED BY	Approved by QS team	Approved by Director/E&D team
Sign:	<i>T. Rajesh Kumar</i>	Sign:	Sign:
Date:	16 FEB 2025	Date:	Date:

T RAJESH KUMAR
MEP PROJECT MANAGER

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Saham, Anand Mehta (for GITT + GMTR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRS). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET				Approved by: T Rajesh Kumar				
Company Name:		AMTZ Medpolis Square 4554 Pvt Ltd						
Project:		AMTZ 4554						
Work Description:		2nd floor Toilets-lighting						
Prepared By:		T.Rajesh kumar						
Date:		16-02-2026						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	2nd floor Toilets lighting	Open in walls, fixing fasteners	40 nos.		45	1800		230x50%
2		basesaddles	5 nos.	Box	92.75	463.75		265x35%
3		conduit junction box	30 nos.		15	450		40x50%
4		conduit bends	25 nos.		7.5	187.5		30x50%
5		wiring 1sqmm	10 nos.		230	2300		1150x20%
6		wiring 4.0 sqmm	2 nos.		700	1400		3500x20%
7		wiring 2.5 sqmm	2 nos.		100	200		2700x20%
8		LED ceiling light	26 nos.		100	2600		
9		6Amps switches	10 nos.		100	1000		
10		6 Amps sockets	3 nos.		150	450		
11		16 Amps sockets	3 nos.		300	900		
12		16 Amps switches	2 nos.		300	600		
13		Cable laying	30 Mtrs		35	1050		
14		Cable terminations	2 nos.		250	500		
15		DB fixing	1 nos.		300	300		

APPROVED BY
T. Rajesh Kumar
16 FEB 2026
T. RAJESH KUMAR
MEP PROJECT MANAGER

MEASUREMENT SHEET

Company Name:		AMT74554		Approved by:		T. Rajesh Kumar				
Project:		AMT74554		Sign:						
Work Description :		2nd floor Toilets-lighting		Work start date:		01-01-2026				
Contractor:		B Vijaya lakshmi		Work end date:		31-01-2026				
Prepared By:		T Rajesh Kumar		Date :		16-02-2026				
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Unit w/m	F=AxBxC/G Quantity	G Units	H=Sum of F Item Head Total qty
	Electrical									
1	2nd floor Toilets lighting	Open in walls, fixing fasteners	1.00	1.00	1.00	40		40.00	nos.	
2		basesaddles	1.00	1.00	1.00	5		5.00	Box	
3		conduit junction box	1.00	1.00	1.00	40		30.00	nos.	
4		conduit bends	1.00	1.00	1.00	70		25.00	nos.	
5		wiring 1sqmm	1.00	1.00	1.00	10		10.00	nos.	
6		wiring 4.0 sqmm	1.00	1.00	1.00	2		2.00	nos.	
		wiring 2.5 sqmm				4				
7		LED ceiling light	1.00	1.00	1.00	26		26.00	nos.	
8		6Amps switches	1.00	1.00	1.00	10		10.00	nos.	
		6 Amps sockets	1.00	1.00	1.00	3		3.00	nos.	
		16 Amps sockets	1.00	1.00	1.00	3		3.00	nos.	
		16 Amps switches	1.00	1.00	1.00	2		2.00	nos.	
		Cable laying	1.00	1.00	1.00	30		30.00	nos.	
		Cable terminations	1.00	1.00	1.00	2		2.00	nos.	
		D/B fixing	1.00	1.00	1.00	1		1.00	nos.	

APPROVED BY

16 FEB 2026

T. RAJESH KUMAR
MEP PROJECT MANAGER

Labour Charges
Bukka Vijayalakshmi
AMTZ
Visakhapatnam

Date: 16-02-2026

In favor of : M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD
Project/Site: AMS4554
Location: Visakhapatnam
Type of Work: Electrical work
Towards : Labour Charges

S.No.	Description	Amount
1	Breif description of work: Second floor toilets lighting purpose wiring and lights fixing work done	6,248.40
	Total amount:	15,621.00

Amount in words: Six thousand two hundred and forty eight rupees only

Sign: _____

Allowance For Equipment
Bukka Vijayalakshmi
AMTZ
Visakhapatnam

Date: 16-02-2026

In favor of : M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.
Project/Site: AMS4554
Location: Visakhapatnam

Type of Work: electrical work

Towards : Allowance For Equipment

S.No.	Description	Amount
1	Breif description of work: Second floor toilets lighting purpose wiring and lights fixing work done	6,248.40
Total amount:		15,621.00

Amount in words: Six thousand two hundred and fourty eight rupees only

Sign: _____

Allowance For Consumables
Bukka Vijayalakshmi
AMTZ
Visakhapatnam

Date: 16-02-2026

In favor of : M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.
Project/Site: AMS4554
Location: Visakhapatnam

Type of Work: Electrical work

Towards Allowance For Consumables

S.No.	Description	Amount
1	Breif description of work: Second floor toilets lighting purpose wiring and lights fixing work done	3,124.20
	Total amount: 15,621.00	

Amount in Words: Three thousand one hundred and twenty four rupees only

Sign: _____