

**Anx B - Work Completion Report**

Company	MRMILLP	Name of contractor	Bohini Basappa	Sl. No. site bills reg.		4315	
Project/site	GMR	Nature of work	Painting works	Dt. site bills reg.		23-02-2026	
Block no.		Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1		At lower basement wall exterior emulsion paint two coats under E block land scape area at north east side	1207.50 sft		PT181	7.99	9,648
2			867.00 sft		PT181	7.99	6,927
3			224.30 sft		PT181	7.99	1,792
4			250.00 sft		PT181	7.99	1,998
5							
6							
7							
8							
9							
10							
<b>Total</b>						<b>20,365</b>	
<b>Total amount including taxes for work done</b>						<b>24,031</b>	<b>3,666</b>
<b>18.00%</b>							

**APPROVED BY**

Approved by project manager

Sign:  29 FEB 2026

Date:

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replace E&D MANAGER report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k, E&D manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehra, for GHT + GMR, Sachin (for Vivopols), B. anand Kumar (for NGH + NIK), 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

**ESTIMATE SHEET**

Company Name:	MRM LLP						
Project:	GMR						
Work Description:	Painting Work				Approved by: Anil M		
Contractor:	Basappa						
Prepared By:	Anil M						
Date:	12.02.2026						

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Exterior Emulsion paint	At Lower basement Wall Exterior emulsion paint two coats under E-block land scape area at North east side	1207.5	Sft	7.99	9,648	
			867.0	Sft	7.99	6,927	
			224.3	Sft	7.99	1,792	
			250.0	Sft	7.99	1,998	
						amount:	20,365
						Add@GST 18%	3666
						Total amount:	24,030

Rate ID: PT181

**MEASUREMENT SHEET**

<b>MEASUREMENT SHEET</b>		MRMLLP											
Company Name:		GMR											
Project:		Painting Work											
Work Description:		Basappa											
Contractor:		Anil M											
Prepared By:		Anil M											
Date:		12.02.2026											
S No.		Item Head		Item Description		Length	Width	Height	No's	Quantity	Units	Item Head Total	
1	Exterior Emulsion paint	At Lower basement Wall Exterior emulsion paint two coats under E-block land scape area at North east side.		69.0	17.5	1.0	1.0	1.0	1.0	1207.5	Sft		
				51.0	17.0	1.0	1.0	1.0	1.0	867.0	Sft		
				23.0	9.8	1.0	1.0	1.0	1.0	224.3	Sft		
				25.0	10.0	1.0	1.0	1.0	1.0	250.0	Sft		