

ATR on Quality Control Check Report. (Bungalows)

Bungalow No	62	QC report stage	Column 1	Sl. No.	29613.
Company	KLM	Project	Bloomdale	Phase	
Prepared by	Arjun P	Sign	Arjun P for sign	Date	19/03/18.
Project Manager	Balamurali K.	Sign		Date	19/03/18.
Receipt by QC date		Sign		Other	
Receipt at HO date		Sign		Other	
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation that was made by QC:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
 Stop further work. Proceed with work after submitting ATR on QC report to QC team.

Notes:

1. Attach a copy of the QC report to this sheet.
2. Circle each correction with a red pen - tick (✓) each circle for work completed and cross (X) each circle where work has not been completed.
3. Give remarks for each case where work has not completed on this sheet.
4. Make 2 copied of the ATR - send one to MD and other to QC.
5. Enclose required photographs - hard copy.

Remarks:

① The mistake has been rectified. Near Column 24.
 Staircase Area.

Quality Control Check Report. Stage: After Column Casting (Villas)

Block No	67	Column No	01	SL No	29613
Company	ICM	Project	Blumdale	Phase	
Prepared by	P. Sri Kiran	Sign	<i>P. Sri Kiran</i>	Date	10/3/18
Project Manager	Kalammalakshmi	Sign	<i>K. Lakshmi</i>	Date	10/3/18
Previous stage report no.	29161	Report filed and signed by PM?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	For filing	<input type="checkbox"/> Yes <input type="checkbox"/> No
Checked By MD on		MD Sign			

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Columns Position Check

Notes:

- Inspection should be done after casting of columns at each stage and before starting centering works for each slab.
- Prepare Columns Position Check Plan as follows:
 - Divide blocks into smaller sub-blocks.
 - Show size and orientation of columns. (Tolerance 0.5")
 - Show inner -- inner space between columns. (Tolerance 1")
 - Show diagonals for 20% of bays. (Tolerance 1.5")
 - Print an A3 size plan.
- Circle each correct dimension with green colour. Circle each incorrect dimension with red colour and mention actual dimension next to it.

Columns Position Check Plan enclosed? Yes No

Slab Dimensions Check

Notes:

- Prepare Slab (or plinth beams) Dimensions Check Plan as follows:
 - Show center dimensions of slab. (Tolerance 2")
 - Show length and width of balconies. (Tolerance 1")
 - Show inner dimensions of ducts and lift well. (Tolerance 1")
 - Show location of sunken slab.
 - Print an A3 size plan.
- Circle each correct dimension with green colour. Circle each incorrect dimension with red colour and mention actual dimension next to it.

Slab Dimensions Check Plan enclosed? Yes No *ND*

Specified thickness of slab? *—*

Actual thickness of slab? *—*

Certified that all corrections mentioned in the QC report have been completed. Work can proceed to next stage.

Project in-charge	Sign	Date
<i>Arjun P</i>	<i>ASR</i>	11/10/18

Quality Control Check Report Stage: After Column Casting (with)

Quality of curing: oil, sanding and concrete?
 Quality of embedding and bedding and concrete?

Good Avg Bad

Quality of casting?

Good Avg Bad

Location and size of honey combs?

High Medium Low

Are the honey combs in slab and columns packed?

Good Avg Bad

Number of beams that are sagging, bulging, caved or deflected in the slab by more than 1"

Yes No

How many each for columns and slab casted and numbered for testing?

Remarks:

Curing:

Methods for column: made on slab?

Yes No N/A

Method used: less than 100 ft?

Yes No N/A

Minimum 100 feet provided for curing?

Yes No

Gummy bags used for column curing?

Yes No

Distance of tap from furthest distance that requires curing: (max permitted 100')

200'

Frequency of curing in number of times a day (enquire from labourers)

2 times

Is the pressure in the curing pipe more than 15' head?

Yes No

Quality of infrastructure for curing:

Good Avg Bad

Remarks:

Quality Control Check Report Stage: After Column Casting (Villas)

Columns for 1st Plinth, Steel A, Level marking check.

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction.
2. Mark ✗ for minor mistake that requires a minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or reworking.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. Tolerance: Plumb 0.25"

6. Check actual height of columns if level differs from specified height by more than 1"

S No	Col No.	Col type	Spec. Height in ft	Actual	No of rods	Size of rods	Honeycombs	Plumb (✓ or ✗)		Reference level marked on column?
								Side 1	Side 2	
1.	C1		8'-7 1/2"	8'-7 1/2"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
2.	C2		8'-4 1/2"	8'-4"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
3.	C3		8'-4 1/2"	8'-4"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
4.	C2		8'-7 1/2"	8'-7"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
5.	C2		8'-2 1/2"	8'-8"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
6.	C1		8'-7 1/2"	8'-7"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
7.	C3		8'-7 1/2"	8'-8"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
8.	C2		8'-2 1/2"	8'-8"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
9.	C4		8'-2 1/2"	8'-8"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
10.	C3		8'-2 1/2"	8'-8"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
11.	C3		8'-2 1/2"	8'-7"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
12.	C3		8'-4 1/2"	8'-4"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
13.	C3		8'-4 1/2"	8'-4"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
14.	C3		8'-4 1/2"	8'-5"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
15.	C2		8'-4 1/2"	8'-5"	✓	✓	✓	✓	✓	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
16.										<input type="checkbox"/> Yes <input type="checkbox"/> No
17.										<input type="checkbox"/> Yes <input type="checkbox"/> No
18.										<input type="checkbox"/> Yes <input type="checkbox"/> No
19.										<input type="checkbox"/> Yes <input type="checkbox"/> No
20.										<input type="checkbox"/> Yes <input type="checkbox"/> No

