



**ATR on Quality Control Check Report. (Bungalows)**

Bungalow No	37	QC report stage		Sl. No.	34506
Company	AGH	Project	AVR Gulshan	Phase	
Prepared by	md. Sheraz	Sign		Date	15/10/2019
Project Manager	Zakir Hossain	Sign		Date	15/10/2019
Receipt by QC date		Sign		Other	
Receipt at HO date		Sign		Other	
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No
Recommendation that was made by QC: <input type="checkbox"/> Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC. <input type="checkbox"/> Stop further work. Proceed with work after submitting ATR on QC report to QC team.					

**Notes:**

1. Attach a copy of the QC report to this sheet.
2. Circle each correction with a red pen – tick (✓) each circle for work completed and cross (X) each circle where work has not been completed.
3. Give remarks for each case where work has not completed on this sheet.
4. Make 2 copied of the ATR – send one to MD and other to QC.
5. Enclose required photographs – hard copy.

Remarks:	All works Completed

**Quality Control Check Report. Stage: After Finishing Stage III (Villas)**

Flat No	77	Other	-	Sl. No.	34506
Company	AGH	Project	AVR Gulshan	Phase	-
Prepared by	S. Sunil Kumar	Sign	[Signature]	Date	05/10/19
Project Manager	Zakir Hussain	Sign	[Signature]	Date	05/10/19
Previous stage report no.	34363	Report filed and signed by PM		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on		MD Sign		For filling <input type="checkbox"/> Yes <input type="checkbox"/> No	
<b>Recommendation:</b> <input type="checkbox"/> Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC. <input checked="" type="checkbox"/> Stop further work. Proceed with work after submitting ATR on QC report to QC team. <input type="checkbox"/> Proceed with further work only after making corrections pointed out in the QC report. ATR not required. <input type="checkbox"/> Proceed with further work. ATR not required.					

Inspection should be done after :

- Completing stage II works.
- Complete works like windows, grills, electrical wiring, switches, french door glass, etc.
- In case of modular kitchen provide platform, granite and dado and modular kitchen in this stage.
- Provide video door phone in this stage.
- Possession for wood work cannot be given until QC check for stage III is completed and all corrections mentioned in the report are made.

**Stage III check notes:**

1. Window grills must be fitted at the depth of 1/4" from the wall.
2. Switchboards must be fitted to plum.
3. Cover junction boxes with cement covers and not PVC covers. Use pin head type sheet metal screws (not MS).

**Miscellaneous check:**

Modular kitchen to be provided	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Modular kitchen provided	<input type="checkbox"/> Yes <input type="checkbox"/> No -
Modular kitchen workman ship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	Modular kitchen granite & dado workman ship & finishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
Video door phone to be provided	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Video door phone provided	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

**Certified that all corrections mentioned in the QC report have been completed. Work can proceed to next stage.**

Project in-charge	Sign	Date
Zakir Hussain	[Signature]	19/10/19

**Quality Control Check Report. Stage: After Finishing Stage III (Villas)**

		Rate the quality of (Good ✓, Avg. ✕, Poor - needs correction ✕✕, NA)										
S No	Room	Door, door knob & door stopper fitting	Door, door knob & door stopper cleaning	Window grills & quality	Window grills fitting & finishing	Windows quality	Window fitting & finishing	Balcony railing quality & finishing	CP jali quality and fitting	Edge building	Switch boards fitting & covering with plastic covers	Junction box covers painting
1	Bedroom 1 M-Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Bedroom 2 Gr-Bed	✓	✓	✓	✕	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 3	✓	✓	✓	✕	✓	✓	✓	✓	✓	✓	✓
4	Drawing	✓	✓	✓	✕	✓	✓	✓	✓	✓	✓	✓
5	Dining	✓	✓	✓	✕	✓	✓	✓	✓	✕	✓	✓
6	Lobby + Pooja	✓	✓	✕	✓	✓	✓	✓	✓	✕	✓	✓
7	Utility / balcony 1	✓	✓	✓	✓	✓	✓	✓	✓	✕	✓	✓
8	Utility / balcony 2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Utility / balcony 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Kitchen	✓	✓	✕	✕	✓	✓	✓	✓	✓	✓	✓
11	Toilet 1 M-Toi	✓	✓	✓	✓	✓	✓	✓	✓	✕	✓	✓
12	Toilet 2 Gr-Toi	✓	✓	✓	✓	✓	✓	✓	✓	✕	✓	✓
13	Toilet 3	✓	✓	✓	✓	✓	✓	✓	✓	✕	✓	✓
14	Portico											
15	Other											
Remarks		<p>① In drawings Gr-Bed (Grnd) of grills should be removed &amp; refix.</p> <p>② In Pooja Grill not fitted.</p> <p>③ Over all finishings and painting not satisfy.</p>										

**Quality Control Check Report. Stage: After Finishing Stage III (Villas)**

Miscellaneous check – after finishing stage III	
Quality and workmanship of gate	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor
Quality and workmanship of railings	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor
Painting of gates & railings	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor
Cleaning/painting of external cladding/texture	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor
Quality and workmanship of lawn	<input type="checkbox"/> Good <input type="checkbox"/> Avg. <input type="checkbox"/> Poor
Remarks:	① Wash Area changes have taken after stage-I completed, as per K.P. Sir (C.R.) Instructions.