

Quality Control Check Report. Stage: After Plastering (Apartments)

Flat No.	F-501	Other	-	Sl. No.	29085
Company	BMC	Project	MEG	Phase	II
Prepared by	M. Tejaswini	Sign	<i>[Signature]</i>	Date	23/01/18
Project Manager	Subba Reddy	Sign	<i>[Signature]</i>	Date	23/01/18
Previous stage report no.	28165	MD Sign	Report filed and signed by PM?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on			For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No	

Inspection should be done after:

- brickwork & 2 coats plastering is completed
- after cleaning the apartment
- water proofing, screeding in bathrooms is completed.
- before starting painting, tiling & flooring.

Plastering Check.

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. 9" unplastered area from SFL should be left including in common areas and terraces.
6. Windows must be checked with templates. Plastering must be 3mm margin for lippun work. Tolerance 1/4".
7. Provision of tiles in bathrooms, kitchen & wash areas (rough plastering).
8. Check size of sink bowl. Hole should be 1" to 2" larger. (Tolerance: 1")
9. All doors frames should have 1/2" grooves.
10. Sill top must be of uniform thickness, correct height, at one level & without broken edges.

Quality Control Check Report. Stage: After Plastering (Apartments)

S No	Room	Skirting Provision (✓ or ✗)	Finishing around door frame (✓ or ✗)	Beams & columns finishing (✓ or ✗)	Finishing of lofts (✓ or ✗)	Electrical junctions finishing (✓ or ✗)	Window check ⁶ (✓ or ✗)	Tiles provision (✓ or ✗)	Sink provision & size (✓ or ✗)	Grooves for door frames (✓ or ✗)	Balcony & terrace sill top finishing (✓ or ✗)	Screeding in bathroom & utility (✓ or ✗)	Screeding in 6" above FFL? (✓ or ✗)
1	Bedroom 1 (MB)	>	>	>		>	>	>	>	>			>
2	Toilet 1 (MT)	>	>	>		>	>	>	>	>			>
3	Bedroom 2 (KB)	>	>	>		>	>	>	>	>			>
4	Toilet 2 (LT)	>	>	>		>	>	>	>	>			>
5	Bedroom 3 (CB)	>	>	>		>	>	>	>	>			>
6	Toilet 3		>	>			>	>	>	>			>
7	Drawing	>	>	>									
8	Dining		>	>		>				>			
9	Lobby-1			>		>				>			
10	Utility/balcony 1	>		>		>							
11	Utility/balcony 2	>	>	>		>		>	>	>			>
12	Utility/balcony 3								>			>	>
13	Kitchen	>		>			>	>	>				>
14	Other												
15	Other												
Remarks		Note: Instead of '9" Skirting, they have provided 6" at some places in flat.											