

Quality Control Check Report Stage: After Plumbing & Electrical (Apartments)

Flat No.	C-201	Other		SI. No.	64988
Company	VISION PLUMBING & ELECTRICAL	Project	VISION PLUMBING & ELECTRICAL	Phase	
Prepared by	SUNIL	Sign	[Signature]	Date	18/11/14
Project Manager	[Signature]	Sign	[Signature]	Date	18/11/14
Previous stage report no.	26514	Report filed and signed by PM?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Additions & alterations sheet date	18/11/14	All pages signed by engineer & customer?		<input type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By: MID on	MID Sign	For filing		<input type="checkbox"/> Yes <input type="checkbox"/> No	

Recommendation:

Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
 Stop further work. Proceed with work after submitting ATR on QC report to QC team.
 Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
 Proceed with further work. ATR not required.

Inspection should be done after:

- after cleaning the apartment.
- before starting painting, cling & flooring.
- electrical conduit, waterproofing & plumbing work is completed (for stage II only).
- additions & alterations is finalized and signed. In case there are no additions and alterations printout of email by PM to CR confirming the same must be filed.
- additions & alterations sheets to be transferred to QC file. QC to check if A&A are made as per request.

After Plumbing & Electrical Check:

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. Location of CPVC & PVC fittings must be checked as per measurements given in circular. Tolerance 1"
6. Location, height and spiral level of electrical points must be checked as per measurements given in circular & plan. Tolerance 1"
7. Civil work near pipes in valiums & utility must be seal and monitor should be removed from the pipes.
8. Water proofing must cover all pipes & check height above SFL.
9. Fasteners must be specified in circular. Especially check fixing of PVC pipes.
10. Height of DH box must be 6" below false ceiling level or 12" below slab level.
11. In case of many changes in civil work, electrical work and plumbing work, a new drawing must be prepared at HO and approved by MID.

Quality Control Check Report - Stage After Plumbing & Electrical (Apartments)

No	Room	Civil work near pipes in balcony & utility (✓ or X)	CPVC & PVC Check (✓ or X)	Electrical points check (✓ or X)	Water proofing check (✓ or X)	Proper use of fasteners check (✓ or X)	Placement of DB (✓ or X)	Placement of Generator (✓ or X)
1	Bedroom 1 M.Bed				✓	✓		
2	Toilet 1 M.Toilet				✓	✓		
3	Bedroom 2 K.Bed				✓	✓		
4	Toilet 2 C.Toilet				✓	✓		
5	Bedroom 3 G.Bed				✓	✓		
6	Toilet 3				✓	✓		
7	Drawing				✓	✓		✓
8	Dining				✓	✓		
9	Lobby 1				✓	✓		
10	Utility/balcony 1				✓	✓		
11	Utility/balcony 2				✓	✓		
12	Utility/balcony 3				✓	✓		
13	Kitchen				✓	✓		
14	Other							
15	Other							

Remarks: (1) M. Toi of G. Toi will mixure tiles and as per specifications.
 (2) IN C. Toi wash Basin Switch board & light points not provided.
 (3) IN Balcony PVC holes not packed.
 (4) UN Sold flat.

Remarks on additions & alteration sheet: _____

Signed by engineer, _____ Yes No

Signed by customer, _____ Yes No

Revised drawing required from HO Yes No

Approved revised drawing attached Yes No