

Quality Control Check Report. Stage: Before Casting Footings (Apartments)

Block No.	B-Block	Apartment Nos	3,4,5,6 flats	SI. No.	34378
Company	MIRMA (IIP)	Project	GMR	Phase	-
Prepared by	V. Sanketh	Sign	V. Sanketh	Date	16/09/19
Project Manager		Sign		Date	16/09/19
Approved by MD Date		Sign		For Filing	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation:
 Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
 Stop further work. Proceed with work after submitting ATR on QC report to QC team.
 Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
 Proceed with further work. ATR not required.

Quality of centering, rod bending and marking. Good Avg. Bad
 Quality of centering, rod bending and marking?

Remarks: (1) Rod bending work should be improve.
 (2) Brackets for fittings should be improve.

Curing.

Tap provide at Apartment for curing. Yes No

Distance of tap from furthest distance that requires curing. (max permitted 100') 40'-0"

Source of water Sump OHT Bore-well direct connection
 None

Frequency of curing in number of times a day (enquire from labourers) 2 times

Is the pressure in the curing pipe more than 15' head? Yes No

Quality of infrastructure for curing. Good Avg. Bad

Remarks:

Quality Control Check Report Stage: Before Casting Footings (Apartments)

<u>Covering blocks check.</u>		
Specified size of covering blocks	500mm	Actual size of covering blocks being used
		500mm
Remarks:		

<u>Earth Work Check.</u>						
Quality of earth work?	<input type="checkbox"/> Good	<input type="checkbox"/> Avg.	<input type="checkbox"/> Bad	Excess earth shifted away from site?	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
Remarks:						

Footings Check

Notes:

1. Mark for correct or minor mistake which does not require correction
2. Mark for minor mistake that requires minor correction.
3. Mark for major mistake that requires correction by replacement or re-fixing.
4. Mark for major mistake that cannot be corrected.
5. Pit size should be 6" to 12" more than the footings size on all sides.
6. Excess earth must be shifted away from footings area.
7. Depth should be more than or equal to the specified depth. Keep in mind PCC thickness & sand filling wrt to road FFL.
8. PCC should be 3" more than the footing size (or as specified) and in one level. (Level tolerance 1")
9. Footing size & depth tolerance is 1". Depth of footing must be marked by paint on column steel.
10. Proper pegs must be made for centerline marking on all sides in CRS or brickwork. Marking with rods is not permitted.
11. If space between footings is less than 12" then a 4" hollow block wall with mortar is to be raised between the footings. Do not combine the footings.
12. Covering blocks of specified thickness must be used (generally 50 mm). Tolerance 1/4".
13. Check the specified development lengths for mat and columns.

Quality Control Check Report. Stage: Before Casting Footings (Apartments)

S no	Col No	Col type	Pit size	Pit depth	PCC level	Footing size	Footing depth marking	Mat size	Mat steel	Column steel	Development lengths for mat & columns	Pegs for centre-line	Spacing between footings
1.	I11	C2	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
2.	M10	C2	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
3.	N11	C2	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
4.	D12	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
5.	E12	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
6.	H12	C2	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
7.	I12	C2	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
8.	M12	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
9.	N12	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
10.	P12	C2	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
11.	B13	C2	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
12.	D13	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
13.	E13	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
14.	H13	C2	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
15.	I13	C2	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
16.	M13	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
17.	N13	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓
18.	P13	C2	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	✓

Quality Control Check Report. Stage: Before Casting Footings (Apartments)

S no	Col No	Col type	Pit size	Pit depth	PCC level	Footing size	Footing depth marking	Mat size	Mat steel	Column steel	Development lengths for mat & columns	Pegs for centre-line	Spacing between footings
19.	E19	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
20.	H19	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
21.	N19	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
22.	C16	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
23.	F16	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
24.	G17	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
25.	J17	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
26.	A18	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
27.	C18	C4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
28.	F18	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
29.	L18	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
30.	Q18	C1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
31.	A19	C2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
32.	C19	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
33.	F19	C3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
34.	L19	C4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
35.	O19	C5	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
36.													
37.													
38.													