

**Quality Control Check Report      Stage: After Finishing Stage III (Apartments)**

Flat No	C-316	Other	SI. No.	33537
Company		Project	Phase	III
Prepared by	PMR-II N. Saanuketh	Sign	Date	06/05/19
Project Manager	K. Shrivish	Sign	Date	06/05/19
Previous stage report no.	32966	Report filed and signed by PM		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Checked By MD on	MD Sign	For filling		<input type="checkbox"/> Yes <input type="checkbox"/> No

**Recommendation:**

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after :

- Completing stage II works.
- Complete works like windows, grills, electrical wiring, switches, french door glass, etc.
- In case of modular kitchen provide platform, granite and dado and modular kitchen in this stage.
- Provide video door phone in this stage.
- Possession for wood work cannot be given until QC check for stage III is completed and all corrections mentioned in the report are made.

Stage III check notes:

1. Window grills must be fitted at the depth of 1/4" from the wall.
2. Switchboards must be fitted to plum.
3. Cover junction boxes with cement covers and not PVC covers. Use pin head type sheet metal screws (not MS).

**Miscellaneous check:**

Modular kitchen to be provided	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Modular kitchen provided	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Modular kitchen workman ship	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor	Modular kitchen granite & dado workman ship & finishing	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor
Video door phone to be provided	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Video door phone provided	<input type="checkbox"/> Yes <input type="checkbox"/> No

Quality Control Check Report      Stage: After Finishing Stage III (Apartments)

		Rate the quality of (Good ✓, Avg. X, Poor – needs correction XX, NA)											
S No	Room	Door, door knob & door stopper fitting	Door, door knob & door stopper cleaning	Window grills quality	Window grills fitting & finishing	Windows quality	Window fitting & finishing	Balcony railing quality & finishing	French door quality & fitting	CP jali quality and fitting	Edge building	Switch boards fitting & covering with plastic covers	Junction box covers painting
1	Bedroom 1	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
2	Bedroom 2	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
3	Bedroom 3	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
4	Drawing	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
5	Dining	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
6	Lobby-1	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
7	Utility/ balcony 1	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
8	Utility/ balcony 2	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
9	Utility/ balcony 3	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
10	Kitchen	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
11	Toilet 1	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
12	Toilet 2	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
13	Toilet 3	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
14	Other	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
15	Other	✓	>	>	>	>	>	✓	✓	✓	✓	>	✓
Remarks													