

Quality Control Check Report Stage: After Finishing Stage II (Apartments)

Flat No	0-104	Other	SL No.	31345
Company	Vista Homes	Project	Phase	
Prepared by	S. Sundar Kumar	Sign	Date	03/09/18
Project Manager	T. Madhu	Sign	Date	03/09/18
Previous stage report no.	30726	Report filed and signed by PM	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
Checked By MD on	MD Sign	For filling	Yes <input type="checkbox"/> No <input type="checkbox"/>	

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom /utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door and balconies in this stage.

Miscellaneous check:

Main door fixed with lock & stopper	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>			
Granite soffit for balcony required	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Granite soffit for balcony provided	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
Balcony granite soffit workmanship	Good <input type="checkbox"/> Avg <input checked="" type="checkbox"/> Poor <input type="checkbox"/>	Balcony granite soffit edge polishing	Good <input type="checkbox"/> Avg <input checked="" type="checkbox"/> Poor <input type="checkbox"/>	
Granite soffit for main door required	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Granite soffit for main door provided	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
Main door granite soffit workmanship	Good <input type="checkbox"/> Avg <input checked="" type="checkbox"/> Poor <input type="checkbox"/>	Main door granite soffit edge polishing	Good <input type="checkbox"/> Avg <input checked="" type="checkbox"/> Poor <input type="checkbox"/>	
False ceiling to be provided?	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	False ceiling workmanship	Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor <input type="checkbox"/>	

Tiling & granite work		Rate the quality of (Good ✓, Avg. ✕, Poor - needs correction ✕✕, NA)												
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1 M>Toi	✓	✕✕	✓	✓	✓	✓	✓	✓	✕	✓	✓	✓	✓
2	Toilet 2 C>Toi	✓	✕✕	✓	✓	✓	✓	✓	✓	✕	✓	✓	✓	✓
3	Toilet 3	✓	✕✕	✓	✓	✓	✓	✓	✓	✕	✓	✓	✓	✓
4	Toilet 4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Wash basin in dining area	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility	✕	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Remarks		① Utility Tiles work not done.												

S No	Room	Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)											
		Color variation of floor tiles	Flooring workmanship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	General quality of painting & finishing	Door & frame painting quality	Door beading, luppam and painting quality.	Edge building
1	Bedroom 1 M. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Bedroom 2 K. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 3 Gr. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Lobby +	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility / balcony 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Utility / balcony 2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Utility / balcony 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
12	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Remarks		(1) In R. Bed (M. Bed) tile piece broken near Door Shutter. (2) In Balcony A Tiles work not done. (3) For main door floor painting work not done.											