Quality Control Check Repot.
Stage: After Finishing Stage III (Apartments)

Company	D-128	Other Project		Sl. No. Phase	32348
Prepared by	Skulduct	Sign	Auder	Date	12/12/18
Project Manager	Ksiewsh	Sign	A.	Date	12/12/18
Previous stage report no.	no.	28500	Report filed and signed by PM	d by PM	Yes No
Checked By MD on		MD Sign		For filling	☐ Yes ☐ No
Recommendation: Stop further work. Stop further work. Forceed with further Proceed with further	Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC. Stop further work. Proceed with work after submitting ATR on QC report to QC team. Proceed with further work only after making corrections pointed out in the QC report. ATR not required. Proceed with further work. ATR not required.	port to QC team. Proceer submitting ATR on ing corrections pointed ired.	eed only after recheck l QC report to QC team l out in the QC report.	by QC. ATR not required.	

inspection should be done after:

- Completing stage II works.
- Complete works like windows, grills, electrical wiring, switches, french door glass, etc.
- In case of modular kitchen provide platform, granite and dado and modular kitchen in this stage.
- Provide video door phone in this stage.
- Possession for wood work cannot be given until QC check for stage III is completed and all corrections mentioned in the report are made.

- Stage III check notes:

 Window grills must be fitted at the depth of ¼" from the wall.
 Switchboards must be fitted to plum.
 Cover junction boxes with cement covers and not PVC covers. Use pin head type sheet metal screws (not MS).

Miscellaneous check:

	video door phone to be provided	17.1	Modular kitchen workman ship		Modular kitchen to be provided	
Management Control	☐ Yes ☑No		☐ Good Mayg Poor Modular kitchen grani		VYes No	
	Video door phone provided	workman ship & finishing	Modular kitchen granite & dado	Triodular extensit broaden	Modular kitchen provided	
	☐Yes ☐No —		Good WAvg Poor	I cs Livo		