

**Quality Control Check Report. Stage: After Finishing Stage II (Apartments)**

Flat No	D-1125	Other	Sl. No.	32292
Company	Par-II	Project	Phase	II
Prepared by	P Sai Kumar	Sign	Date	6/12/18
Project Manager	K. Shank Kumar	Sign	Date	6/12/18
Previous stage report no.	30191	Report filed and signed by PM	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on		MD Sign	For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

**Recommendation:**

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

**Inspection should be done after:**

- Completion of flooring, bathroom/utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door and balconies in this stage.

**Miscellaneous check:**

Main door fixed with lock & stopper	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No			
Granite soffit for balcony required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Granite soffit for balcony provided	<input type="checkbox"/> Yes <input type="checkbox"/> No	—
Balcony granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	Balcony granite soffit edge polishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	
Granite soffit for main door required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Granite soffit for main door provided	<input type="checkbox"/> Yes <input type="checkbox"/> No	—
Main door granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	Main door granite soffit edge polishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	—
False ceiling to be provided?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	False ceiling workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	—

Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

Tiling & granite work		Rate the quality of (Good ✓, Avg. X, Poor - needs correction X X, NA)												
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1 (M)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Toilet 2 (F)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Toilet 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Wash basin in dining area	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Other													
9	Other													
Remarks		Provision for Modular kitchen												

**Quality Control Check Repot. Stage: After Finishing Stage II (Apartments)**

S No	Room	Rate the quality of (Good ✓, Avg. X, Poor – needs correction X X, NA)												
		Flooring & painting	Floor tiles	Color variation of	Flooring workman ship & grouting	Skirting size (3?)	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	General quality of painting & finishing	Door & frame painting quality	Door beading, luppam and painting quality.
1	Bedroom 1 MB		✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Bedroom 2 KB		✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 3		✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Drawing		✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Dining		✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Lobby 1		✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility / balcony 1		✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Utility / balcony 2		✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Utility / balcony 3		✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Kitchen		✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Other													
12	Other													
		Remarks												