

Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

Flat No	D-225	Other	SI. No.	33491
Company	PMR-II	Project	Phase	II
Prepared by	V. Ganaketh	Sign	Date	02/05/19
Project Manager	V. Ganaketh	Sign	Date	02/05/19
Previous stage report no.	32365	Report filed and signed by PM	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on		MD Sign	For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom/utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door and balconies in this stage.

Miscellaneous check:

Main door fixed with lock & stopper	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	DBB Stopper not fitted	<input type="checkbox"/> Yes <input type="checkbox"/> No
Granite soffit for balcony required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Granite soffit for balcony provided	<input type="checkbox"/> Yes <input type="checkbox"/> No
Balcony granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	Balcony granite soffit edge polishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
Granite soffit for main door required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Granite soffit for main door provided	<input type="checkbox"/> Yes <input type="checkbox"/> No
Main door granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	Main door granite soffit edge polishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
False ceiling to be provided ?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	False ceiling workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor

Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

Tiling & granite work		Rate the quality of (Good ✓, Avg. ✕, Poor – needs correction ✕✕, NA)												
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1 M-T	✓	✓	✕	✓	✓	✕✕	✓	✓	✓	✓	✓	✓	✓
2	Toilet 2 C-T	✓	✓	✕	✓	✓	✕✕	✓	✓	✓	✓	✓	✓	✓
3	Toilet 3	✓	✓	✕	✓	✓	✕✕	✓	✓	✓	✓	✓	✓	✓
4	Toilet 4	✓	✓	✕	✓	✓	✕✕	✓	✓	✓	✓	✓	✓	✓
5	Wash basin in dining-area	✓	✓	✕	✓	✓	✕✕	✓	✓	✓	✓	✓	✓	✓
6	Kitchen	✓	✓	✕	✓	✓	✕✕	✓	✓	✓	✓	✓	✓	✓
7	Utility	✓	✓	✕	✓	✓	✕✕	✓	✓	✓	✓	✓	✓	✓
8	Other													
9	Other													
Remarks		None Provision for modular kitchen.												

Quality Control Check Report Stage: After Finishing Stage II (Apartments)

Flooring & painting		Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)											
S No	Room	Color variation of floor tiles	Flooring workmanship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	General quality of painting & finishing	Door & frame painting quality	Door beading, luppam and painting quality.	Edge building
1	Bedroom 1 M.S	✓	✓	✓	✓	✓	✓	✓	-	✓	✓	X	X
2	Bedroom 2 K.B	✓	✓	✓	✓	✓	✓	✓	-	✓	✓	✓	✓
3	Bedroom 3	-	-	-	-	-	-	-	-	-	-	-	-
4	Drawing	✓	✓	✓	✓	✓	✓	✓	-	✓	✓	✓	X
5	Dining	✓	✓	✓	✓	✓	✓	✓	-	✓	-	-	X
6	Lobby-1	-	-	-	-	-	-	-	-	-	-	-	-
7	Utility/ balcony 1	✓	✓	✓	✓	✓	✓	✓	-	✓	✓	✓	X
8	Utility/ balcony-2	✓	✓	✓	✓	✓	✓	✓	-	✓	X	✓	X
9	Utility/ balcony 3	-	-	-	-	-	-	-	-	-	-	-	-
10	Kitchen	✓	✓	✓	✓	✓	X	✓	X	✓	-	-	✓
11	Other												
12	Other												
Remarks		not done in both Toilets, Due to false ceiling work was pending.											