

Quality Control Check Report **Stage: After Finishing Stage II (Apartments)**

Flat No	D-227	Other		SI. No.	33506
Company	PMR-II	Project	PMR-II	Phase	II
Prepared by	S. S. S. K. K.	Sign	[Signature]	Date	02/05/19
Project Manager	R. S. S. S. K. K.	Sign	[Signature]	Date	02/05/19
Previous stage report no.	29667	Reported and signed by PM		Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
Checked By MD on		MD Sign		For filling	Yes <input type="checkbox"/> No <input type="checkbox"/>

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom/utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door and balconies in this stage.

Miscellaneous check:

Main door fixed with lock & stopper	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Granite soffit for balcony required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Door stopper not fitted.		<input type="checkbox"/> Yes <input type="checkbox"/> No
Balcony granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor		Balcony granite soffit edge polishing		<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
Granite soffit for main door required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Granite soffit for main door provided		<input type="checkbox"/> Yes <input type="checkbox"/> No
Main door granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor		Main door granite soffit edge polishing		<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
False ceiling to be provided?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		False ceiling workmanship		<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor

Tiling & granite work		Rate the quality of (Good ✓, Avg. X, Poor – needs correction XX, NA)												
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1 M-Toi	✓	✓	X	X	✓	XX	✓	✓	X	✓	✓	✓	✓
2	Toilet 2 C-Toi	✓	✓	X	X	✓	XX	✓	✓	X	✓	✓	✓	✓
3	Toilet 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Wash basin in dining area	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility	✓	✓	X	✓	✓	✓	✓	✓	X	✓	✓	✓	✓
8	Other													
9	Other													
Remarks		(1) provision for modular kit (2) In Bath Toilets False ceiling work not done, that's why painting work is balance.												

S No	Room	Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)											
		Color variation of floor tiles	Flooring workmanship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	General quality of painting & finishing	Door & frame painting quality	Door beading, luppam and painting quality.	Edge building
1	Bedroom 1 M. Bed	✓	✓	✓	✓	✓	X	✓	✓	✓	✓	✓	✓
2	Bedroom 2 (A Bed)	✓	✓	✓	✓	✓	X	✓	✓	✓	✓	✓	✓
3	Bedroom-3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Lobby-1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility/balcony 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Utility / balcony-2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Utility/balcony-3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Other												
12	Other												
Remarks		(1) main doors painting was not done (2) through out the flat doors and windows edges should be done properly.											