

Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

| | | | | | |
|---------------------------|-----------------|-------------------------------|--------------------|---|--|
| Flat No | GA-208 | Other | | Sl. No. | 28904 |
| Company | Nesta Homes | Project | Nesta Homes | Phase | |
| Prepared by | S. Suresh Kumar | Sign | <i>[Signature]</i> | Date | 06/01/18 |
| Project Manager | T. Madhu | Sign | Madhu | Date | 06/01/18 |
| Previous stage report no. | 28601 | Report filed and signed by PM | | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | |
| Checked By MD on | | MD Sign | | For filling | <input type="checkbox"/> Yes <input type="checkbox"/> No |

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom/utility tiles, doors & headings, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door and balconies in this stage.

Miscellaneous check:

| | | | | | |
|---------------------------------------|---|---|---|--|--|
| Main door fixed with lock & stopper | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | | | | |
| Granite soffit for balcony required | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | Granite soffit for balcony provided | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | | |
| Balcony granite soffit workmanship | <input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor | Balcony granite soffit edge polishing | <input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor | | |
| Granite soffit for main door required | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | Granite soffit for main door provided | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | | |
| Main door granite soffit workmanship | <input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor | Main door granite soffit edge polishing | <input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor | | |
| False ceiling to be provided ? | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | False ceiling workmanship | <input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor | | |

| Tiling & granite work | | Rate the quality of (Good ✓, Avg. ✗, Poor – needs correction ✗✗, NA) | | | | | | | | | | | | |
|-----------------------|----------------------------|--|--|-------------------|----------------------|---------------------------|----------------------------|-------------------------------------|----------------------------|---------------------|---|------------------------|-------------------------|----------------------------------|
| S No | Room | Workmanship of tiling | White cement filling around CPVC lines | Corners finishing | Finishing near doors | Finishing on top of tiles | Finishing near ventilators | Step at bathroom entrance / utility | Step for shower / pot wash | Tile joint grouting | Granite platform finishing and edge polishing | Granite platform slope | Granite platform height | Finishing under granite platform |
| 1 | Toilet 1 M. Tol | ✓ | ✓ | ✓ | ✗ | ✓ | ✓ | ✓ | ✓ | ✗✗ | ✓ | ✓ | ✓ | ✓ |
| 2 | Toilet 2 C. Tol | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✗ | ✓ | ✓ | ✓ | ✓ |
| 3 | Toilet 3 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 4 | Toilet 4 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 5 | Wash basin in dining area | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 6 | Kitchen | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 7 | Utility | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✗ | ✓ | ✓ | ✓ | ✓ |
| 8 | Other | | | | | | | | | | | | | |
| 9 | Other | | | | | | | | | | | | | |
| Remarks | | | | | | | | | | | | | | |

| S No | Room | Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA) | | | | | | | | | | | |
|---------|---------------------|--|---------------------------------|--------------------|----------------------|---------------------------|---------------------------------|---------------|----------------|---|-------------------------------|--|---------------|
| | | Color variation of floor tiles | Flooring workmanship & grouting | Skirting size (3") | Skirting workmanship | Plastering above skirting | Plastering & finishing of walls | Crack filling | Loft Finishing | General quality of painting & finishing | Door & frame painting quality | Door beading, luppam and painting quality. | Edge building |
| 1 | Bedroom 1 N.Bed | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 2 | Bedroom 2 K.Bed | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 3 | Bedroom 3 G.Bed | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 4 | Drawing | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 5 | Dining | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 6 | Lobby-1 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 7 | Utility/balcony 1 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 8 | Utility / balcony-2 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 9 | Utility / balcony-3 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 10 | Kitchen | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 11 | Other | | | | | | | | | | | | |
| 12 | Other | | | | | | | | | | | | |
| Remarks | | Main Door Back Side Painting not done. | | | | | | | | | | | |
| | | Finishing works not satisfactory. | | | | | | | | | | | |