

Quality Control Check Report      Stage: After Plumbing & Electrical (Apartments)

Flat No.	G-304	Other		SI No.	28918
Company	Vista Homes	Project	Vista Homes	Phase	-
Prepared by	S Suresh Kumar	Sign	S/c	Date	06/11/18
Project Manager	T. Madhu.	Sign	Maly	Date	06/11/18
Previous stage report no.	98871	Report filed and signed by PM?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Additions & alterations sheet date	Vacant flat	All pages signed by engineer & customer?		<input type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on	MD Sign	For filling		<input type="checkbox"/> Yes <input type="checkbox"/> No	

**Recommendation:**

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- after cleaning the apartment.
- before starting painting, tiling & flooring.
- electrical conduct, waterproofing & plumbing work is completed (for stage II only).
- additions & alterations is finalized and signed. In case there are no additions and alterations printout of email by PM to CR confirming the same must be filed.
- additions & alterations sheets to be transferred to QC file. QC to check if A&A are made as per request.

After Plumbing & Electrical Check.

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark X for minor mistake that requires minor correction.
3. Mark XXX for major mistake that requires correction by replacement or re-fixing.
4. Mark XXXX for major mistake that cannot be corrected.
5. Location of CPVC & PVC fittings must be checked as per measurements given in circular. Tolerance 1".
6. Location, height and spirit level of electrical points must be checked as per measurements given in circular & plan. Tolerance 1".
7. Civil work near pipes in balcony & utility must be neat and mortar should be removed from the pipes.
8. Water proofing must cover all pipes & check height above SFL.
9. Fasteners must be used as specified in circular. Especially check fixing of PVC pipes.
10. Height of DB box must be 6" below false ceiling level or 12" below slab level.
11. In case of many changes in civil work, electrical work and plumbing work, a new drawing must be prepared at HO and approved by MD.

S No	Room	Civil work near pipes in balcony & utility (✓ or X)	CPVC & PVC Check (✓ or X)	Electrical points check (✓ or X)	Water proofing check (✓ or X)	Proper use of fasteners check (✓ or X)	Placement of DB (✓ or X)	Placement of Generator changeover (✓ or X)	
1	Bedroom 1 M. Bed	-	-	✓	-	-	-	-	
2	Toilet 1 M. Toi	-	✓	✓	✓	-	-	-	
3	Bedroom 2 G. Bed	-	-	✗	-	-	-	-	
4	Toilet 2 C. Toi	-	✓	✓	✓	-	-	-	
5	Bedroom 3-	-	-	-	-	-	-	-	
6	Toilet 3-	-	-	-	-	-	-	-	
7	Drawing	-	-	✗	-	-	✓	✓	
8	Dining	-	-	✓	-	-	-	-	
9	Lobby 1-	-	-	-	-	-	-	-	
10	Utility / balcony 1	✓	-	✓	-	✗	-	-	
11	Utility / balcony 2-	✓	✓	✓	✓	-	-	-	
12	Utility / balcony 3-	-	-	-	-	-	-	-	
13	Kitchen	-	✓	✓	-	-	-	-	
14	Other								
15	Other								
Remarks		IN drawing, M. Bed & G. Bed Telephone point not as per specifications. IN M. Toi W.C. shaft body not as per specifications.							
Remarks on additions & alteration sheet:		vacant flat							
Signed by engineer;		<input type="checkbox"/> Yes <input type="checkbox"/> No		Signed by customer;		<input type="checkbox"/> Yes <input type="checkbox"/> No			
Revised drawing required from HO		<input type="checkbox"/> Yes <input type="checkbox"/> No		Approved revised drawing attached		<input type="checkbox"/> Yes <input type="checkbox"/> No			