

Quality Control Check Report. Stage: After Finishing Stage III (Apartments)

Flat No	57-401	Other		Sl. No.	30135
Company	VSTA HOMES	Project	VSTA HOMES	Phase	-
Prepared by	M. Tya Sankar	Sign	AT	Date	26/04/18
Project Manager	T. Madhu	Sign	Mudhu	Date	26/04/18
Previous stage report no.	30079	Report filed and signed by PM		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on		MD Sign		For filing	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after :

- Completing stage II works.
- Complete works like windows, grills, electrical wiring, switches, french door glass, etc.
- In case of modular kitchen provide platform, granite and dado and modular kitchen in this stage.
- Provide video door phone in this stage.
- Possession for wood work cannot be given until QC check for stage III is completed and all corrections mentioned in the report are made.

Stage III check notes:

1. Window grills must be fitted at the depth of 1/2" from the wall.
2. Switchboards must be fitted to plumb.
3. Cover junction boxes with cement covers and not PVC covers. Use pin head type sheet metal screws (not MS).

Miscellaneous check:

Modular kitchen to be provided	<input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Modular kitchen provided	<input type="checkbox"/> Yes <input type="checkbox"/> No
Modular kitchen workman ship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	Modular kitchen granite & dado workman ship & finishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
Video door phone to be provided	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Video door phone provided	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Quality Control Check Report Stage: After Finishing Stage III (Apartments)

		Rate the quality of (Good ✓, Avg. X, Poor – needs correction XX, NA)											
S No	Room	Door, door knob & door stopper fitting	Door, door knob & door stopper cleaning	Window grills quality	Window grills fitting & finishing	Windows quality	Window fitting & finishing	Balcony railing quality & finishing	French door quality & fitting	CP jali quality and fitting	Edge building	Switch boards fitting & covering with plastic covers	Junction box covers painting
1	Bedroom 1 (M8)	<	<	<	X	<	<				<	<	<
2	Bedroom 2 (K8)	<	<	<	<	<	<				<	<	X
3	Bedroom 3 (u8)	<	<	<	<	<	<				<	<	X
4	Drawing	<	<									<	X
5	Dining	<	<									<	<
6	Lobby 1												
7	Utility/balcony 1								<	<		<	<
8	Utility/balcony 2			<	<	<			<	<	<	<	<
9	Utility/balcony 3					<			<	<	<	<	<
10	Kitchen			<	<	<	<				<	<	<
11	Toilet 1 (MT)			<	<	<	<				<	<	<
12	Toilet 2 (CT)	<	<	<	<	<	<			<	<	<	X
13	Toilet 3					<	<			<	<	<	X
14	Other												
15	Other												
Remarks													