

Quality Control Check Report - Stage: Before Casting Footings (Apartments)

Block No.	Septic Tank	Apartment Nos	SI. No.	34716
Company	MEP	Project	Phase	
Prepared by	V. Sanketh	Sign	Date	11/11/19
Project Manager	Gubba Reddy	Sign	Date	11/11/19
Approved by	M.D. Date	Sign	For Filing	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation:  
 Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.  
 Stop further work. Proceed with work after submitting ATR on QC report to QC team.  
 Proceed with further work only after making corrections pointed out in the QC report. ATR not required.  
 Proceed with further work. ATR not required.

Quality of centering, rod bending and marking:  Good  Avg  Bad

Quality of centering, rod bending and marking?  Good  Avg  Bad

Remarks:

Curing:  Yes  No

Tap provide at Apartment for curing:  Yes  No

Distance of tap from furthest distance that requires curing. (max permitted 100') 20.00'

Source of water:  Pump  OHT  Bore-well direct connection

Number of times the curing is done: 2 times

Remarks:  Yes  No

Quality Control Check Report      Stage: Before Casting Footings (Apartments)

Covering blocks check

Specified size of covering blocks

Remarks:

50 mm

Actual size of covering blocks being used

50 mm

Earth Work Check

Quality of earth work?

Good  Avg  Bad

Excess earth shifted away from site?

Yes  No

Remarks:

1. Before casting mud should be removed from footings.

Footings Check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark X for minor mistake that requires minor correction.
3. Mark X X for major mistake that requires correction by replacement or re-fixing.
4. Mark X X X for major mistake that cannot be corrected.
5. Pit size should be 6" to 12" more than the footings size on all sides.
6. Excess earth must be shifted away from footings area.
7. Depth should be more than or equal to the specified depth. Keep in mind PCC thickness & sand filling w/ to equal PFL.
8. PCC should be 3" more than the footing size for as specified and in one level. (Level tolerance 1")
9. Footings size as per reference is 12" Depth of footing must be marked by pencil on column steel.

**Quality Control Check Report. Stage: Before Casting Footings (Apartments)**

S no	Col No	Col type	Fit size	Fit depth	PCC level	Footing size	Footing depth marking	Mat size	Mat steel	Column steel	Development lengths for mat & columns	Pegs for centre-line	Spacing between footings
1.			✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2.													
3.													
4.													
5.													
6.													
7.													
8.													
9.													
10.													
11.													
12.													
13.													
14.													
15.													