

Quality Control Check Report **Stage: After Brickwork (Villas)**

Bungalow No.	101	Others		Sl. No.	27939
Company	Migiri Estate	Project	Migiri Estate	Phase	II
Prepared by	M. Teja Sridhar	Sign	<i>AS</i>	Date	25/09/17
Project Manager	Rakeshyam	Sign	<i>RPN</i>	Date	25/09/17
Previous stage report no.	22556	Report filed and signed by PM?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Bungalow No		Other			
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- Brickwork, CRS for compound wall, compound wall and gate pillars are completed
- chicken mesh fixed
- after cleaning the bungalow.
- external scaffolding tied.
- external brickwork & beam joints filling completed.
- electrical conducting work is completed (except bathrooms).

Brickwork Check.

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. Wall thickness should be as per plan. Use of 4" and 6" blocks must be checked.
6. All walls should have 2 beds of about 2" to 3" thickness with one no. 6 mm or 8 mm rod with M15 CC.
7. Chicken mesh should be used in each and every joint between RCC & Brickwork.
8. Joint between brickwork & beam on external side must be filled.
9. Check room dimensions with working plan. (Tolerance: 1")
10. Diagonals of each room shall be equal. (Tolerance: 2")
11. Balcony sill level should be 3'3" from SFL. (Tolerance: 1")
12. Check room height with specified height. (Tolerance: 1")
13. Check plumb of walls where ever it appears to be out of plumb. (Tolerance: 1/2")
14. Specify the No. of beams which are not aligned by more than 1" in a room.
15. Door frames must have black Japan coating and wood primer / pellambar - at cost of painter.
16. Setbacks must be leveled atleast 6" below FFL of setbacks to ensure plastering is 6" below FFL.

Quality Control Check Report. Stage: After Brickwork (Villas)

S No	Room	Wall thickness (✓ or ✗)	Beds in walls (✓ or ✗)	Chicken mesh (✓ or ✗)	External brickwork & beam joint (✓ or ✗)	Room Dimensions (✓ or ✗)	Room Dimensions Difference in inches	Diagonal (✓ or ✗)	Diagonal Difference in inches	Balcony sill level (✓ or ✗)	Room Height (✓ or ✗)	Plumb of walls (Good/Avg./Bad)	Alignment of beams and walls - Nos.
1	Bedroom 1 (MB)	✓	✓	✓	✓	✓	—	✓	—	—	✓	Avg	✓
2	Toilet 1 (MT)	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
3	Bedroom 2 (KB)	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
4	Toilet 2 (CT)	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
5	Bedroom 2	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
6	Toilet 3	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
7	Bedroom 4	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
8	Toilet 4	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
9	Drawing	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
10	Dining	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
11	Lobby 1	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
12	Lobby 2	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
13	Terrace/balcony 1	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
14	Terrace/balcony 2	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
15	Head-room	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
16	Parlour	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
17	Kitchen	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
18	Utility	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
19	Other	✓	✓	✓	✓	✓	—	✓	—	—	✓	—	✓
Remarks: Noted in kitchen at civil works not satisfied. Chicken mesh not fixed properly.													

Quality Control Check Report. Stage: After Brickwork (Villas)

Quality of edges and corners in all rooms?	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Specify rooms that need correction:	

Chajjas Quality Check

Notes: Width of chajja should be 6" more than the width of the door or window.

Total Nos. of Chajjas	Slopes incorrect – nos.	Thickness incorrect –nos	Width incorrect - nos.	Height in correct - nos
4	✓	✓	✓	✓
Remarks				

Door Frames & Windows check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. Window template depth should be between 2 to 2 1/2" after plastering.
6. Lenth level should be 7'3" from SFL & 7' from FFL. (Tolerance 1")
7. Lofts should be at a height of 7' to 7'3" from FFL. Kitchen plat from should be at a height of 32" or 33" from FFL and 32" or 33" from SFL. (Tolerance 1")
8. Slopes of lofts and kitchen platforms to be checked by using 12" spirit level and check height from floor from 2 or 3 points.
9. Thickness of platforms & lofts should be between 2 & 2.5".
10. Provide single layer table brick at bottom of each door frame without threshold.

Quality Control Check Report. Stage: After Brickwork (Villas)

S No	Room	Door size, face and position (✓ or ✗)	Brick at bottom of door frame ¹⁰ (✓ or ✗)	Door lenth level ⁶ (✓ or ✗)	Door diagonal check ⁶ (✓ or ✗)	Door Plumb - two sides (✓ or ✗)	Door frame black Japan/wood primer/Peelambar check (✓ or ✗)	Windows lenth & sill level (✓ or ✗)	Windows size (✓ or ✗)	Windows - template depth & diagnol ⁵ (✓ or ✗)	Windows - template powder coated ⁵ (✓ or ✗)	Loft & Kitchen platform required? (Yes or No)	Loft & Kitchen platform provided ⁸ (✓ or ✗ or NA)	Loft & Kitchen platform slope (✓ or ✗)
1	Bedroom 1 (MB)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	—	—
2	Toilet 1 (MT)	✓	—	✓	✓	✓	✓	✓	✓	✓	✓	—	—	—
3	Bedroom 2 (KB)	✓	✗	✓	✓	✓	✓	✓	✓	✓	✓	—	—	—
4	Toilet 2 (CT)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	—	—	—
5	Bedroom 3	—	—	—	—	—	—	—	—	—	—	—	—	—
6	Toilet 3	—	—	—	—	—	—	—	—	—	—	—	—	—
7	Bedroom 4	—	—	—	—	—	—	—	—	—	—	—	—	—
8	Toilet 4	—	—	—	—	—	—	—	—	—	—	—	—	—
9	Drawing	✓	—	✓	✓	✓	✓	✓	✓	✓	✓	—	—	—
10	Dining	—	—	—	—	—	—	—	—	—	—	—	—	—
11	Lobby-1	—	—	—	—	—	—	—	—	—	—	—	—	—
12	Lobby 2	—	—	—	—	—	—	—	—	—	—	—	—	—
13	Terrace/balcony 1	—	—	—	—	—	—	—	—	—	—	—	—	—
14	Terrace/balcony 2	—	—	—	—	—	—	—	—	—	—	—	—	—
15	Head-room	—	—	—	—	—	—	—	—	—	—	—	—	—
16	Perfeco	—	—	—	—	—	—	—	—	—	—	—	—	—
17	Kitchen	—	—	—	—	—	—	✓	—	—	—	No	—	—
18	Other	—	—	—	—	—	—	—	—	—	—	—	—	—
19	Other	—	—	—	—	—	—	—	—	—	—	—	—	—
Remarks:		<p>1) The kerllis at Dining area towards dust and on the main door frame was not laid properly.</p> <p>2) The Bedroom door frame needs hold fast not fixed properly.</p> <p>3) The Brick at bottom of door frame of K. Bedroom was not provided.</p>												

Quality Control Check Report. Stage: After Brickwork (Villas)

Misc. Checks.

Was 3.75 CFT proportion box provided?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Condition of proportion box?	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Was the Bungalow cleaned before starting brick work?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> 'Cant' say
Is the Bungalow cleaned for plastering?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Wastage?	<input type="checkbox"/> High <input checked="" type="checkbox"/> Medium <input type="checkbox"/> Low
Storage of building material like bricks sand and cement.	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Drum (200 lts) provided for curing in each flat?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Remarks:	

Compound wall check

(RS) level specified level below FFL: —	Actual level below FFL: —
Specified compound wall height above FFL: —	Actual level above FFL: <input checked="" type="checkbox"/> Good <input type="checkbox"/> Avg. <input type="checkbox"/> Bad
Quality and level of PCC on ground floor? —	<input type="checkbox"/> Good <input type="checkbox"/> Avg. <input type="checkbox"/> Bad
Quality and level of PCC for portico? —	<input type="checkbox"/> Good <input type="checkbox"/> Avg. <input type="checkbox"/> Bad
Is leveling in the setbacks of the villa 6" below FFL? —	<input type="checkbox"/> Yes <input type="checkbox"/> No
Specified height of gate columns: —	Actual height provided: —
Specified distance between gate columns: —	Actual distance provided: —
Chicken mesh provided on external joints of villa (✓ or ✗) —	—
Parapet wall thickness, height and design (✓ or ✗) —	✓
Parapet and compound wall railing design quality, fitting & redoxide painting (✓ or ✗) —	—
Remarks: 1) Compound wall not laid. 2) Gate columns not casted.	