

Quality Control Check Report Stage: After Plastering (Villas)

| | | | | | |
|---------------------------|----------------|---------|--------------------------------|-------------|---|
| Villa No. | 119 | Stage | - | Sl. No. | 34410 |
| Company | VDC (LIP) | Project | VDC | Phase | - |
| Prepared by | T. Vinod Kumar | Sign | T. Vinod Kumar | Date | 19/09/19 |
| Project Manager | A. Suresh | Sign | GN | Date | 19/09/19 |
| Previous stage report no. | 32884 | MD Sign | Report filed and signed by PM? | For filling | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| Checked By MD on | | MD Sign | | For filling | <input type="checkbox"/> Yes <input type="checkbox"/> No |

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- brickwork & 2 coats plastering is completed
- after cleaning the Villa.
- water proofing, screeding in bathrooms is completed.
- before starting painting, tiling & flooring.

Plastering Check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. 9" unplastered area from SFL should be left including in common areas and terraces.
6. Windows must be checked with templates. Tolerance ¼".
7. Provision of tiles in bathrooms, kitchen & wash areas (rough plastering).
8. Check size of sink bowl. Hole should be 1" to 2" larger. (Tolerance: 1")
9. All doors frames should have ½" grooves.
10. Sill top must be of uniform thickness, correct height, at one level & without broken edges.

| S No | Room | Skirting Provision (✓ or ✗) | Finishing around door frame (✓ or ✗) | Beams & columns finishing (✓ or ✗) | Finishing of lofts (✓ or ✗) | Electrical junctions finishing (✓ or ✗) | Window check (✓ or ✗) | Tiles provision (✓ or ✗) | Sink provision & size (✓ or ✗) | Grooves for door frames (✓ or ✗) | Balcony & terrace sill top finishing ¹⁰ (✓ or ✗) | Screeding in bathroom & utility (✓ or ✗) | Screeding in 6" above FFL? (✓ or ✗) |
|---------|--------------------|--|--------------------------------------|------------------------------------|-----------------------------|---|-----------------------|--------------------------|--------------------------------|----------------------------------|---|--|-------------------------------------|
| 1 | Bedroom 1 M. Bed | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 2 | Toilet 1 M.T. | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 3 | Bedroom 2 C. Bed | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 4 | Toilet 2 C.T. | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 5 | Bedroom 3 C. Bed | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 6 | Toilet 3 C.T. | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 7 | Bedroom 4 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 8 | Toilet 4 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 9 | Drawing | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 10 | Dining | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 11 | Lobby 1 Pooja | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 12 | Lobby 2 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 13 | Terrace/ balcony 1 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 14 | Terrace/ balcony 2 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 15 | Head room | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 16 | Portico | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 17 | Kitchen | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 18 | Utility | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 19 | Other | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| Remarks | | Note-1. Before plastering we check entire villa stage-1 works completed. | | | | | | | | | | | |

Quality Control Check Report Stage: **After Plastering (Villas)**

| | |
|---|---|
| Miscellaneous check | |
| Overall quality of plastering? | <input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad |
| Plastering of compound wall & gate pillars (✓ or ✕) | ✓ |
| Is plastering of compound wall and villa external walls 6" below FFL of setbacks? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| Plastering quality of parapet walls (✓ or ✕) | ✓ |
| Plastering and finishing of chajjas (✓ or ✕) | ✓ |
| Remarks: | |
| | |
| | |