

**Quality Control Check Report. Stage: After Plumbing & Electrical (Villas)**

Bungalow no.	27	Stage	Project	Sl. No.	33120
Company	Sov (LLP)	Project	Sov	Phase	TX
Prepared by	V. Sanketh	Sign	V. Sanketh	Date	08/03/19
Project Manager	K. Raveesh Kumar	Sign	R	Date	08/03/19
Previous stage report no.		Report filed and signed by PM?	Yes	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Additions & alterations sheet date	33039	All pages signed by engineer & customer?	Yes	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on	05/10/18	MD Sign		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Recommendation:	<input type="checkbox"/> Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC. <input type="checkbox"/> Stop further work. Proceed with work after submitting ATR on QC report to QC team. <input checked="" type="checkbox"/> Proceed with further work only after making corrections pointed out in the QC report. ATR not required. <input type="checkbox"/> Proceed with further work. ATR not required.				

Inspection should be done after:

- after cleaning the bungalow.
- before starting painting, tiling & flooring.
- electrical conduct, waterproofing & plumbing work is completed (for stage II only).
- additions & alterations is finalized and signed. In case there are no additions and alterations printout of email by PM to CR confirming the same must be filed.
- additions & alterations sheets to be transferred to QC file. QC to check if A&A are made as per request.

After Plumbing & Electrical Check.

- Notes:
1. Mark  for correct or minor mistake which does not require correction
  2. Mark  for minor mistake that requires minor correction
  3. Mark  for major mistake that requires correction.
  4. Mark  for major mistake that requires correction by replacement or re-fixing.
  5. Location of CPVC & PVC fittings must be checked.
  6. Location, height and spirit level of electrical points must be checked as per measurements given in circular. Tolerance 1".
  7. Civil work near pipes in balcony & utility must be checked as per measurements given in circular & plan. Tolerance 1".
  8. Water proofing must cover all pipes & check height above SFL.
  9. Fasteners must be used as specified in circular. Especially check fixing of PVC pipes.
  10. Height of DB box must be 6" below false ceiling level or 12" below slab level.
  11. In case of many changes in civil work, electrical work and plumbing work, a new drawing must be prepared at HO and approved by MD.

**Quality Control Check Report. Stage: After Plumbing & Electrical (Villas)**

S No	Room	Civil work near pipes in balcony & utility (✓ or X)	CPVC & PVC Check (✓ or X)	Electrical points check (✓ or X)	Water proofing check (✓ or X)	Proper use of fasteners check (✓ or X)	Placement of DB (✓ or X)	Placement of Generator changeover (✓ or X)
1	Bedroom 1 M.B	-	-	X	-	-	-	-
2	Toilet 1 M.Toi	-	✓	✓	-	-	-	-
3	Bedroom 2 K.B	-	-	✓	-	-	-	-
4	Toilet 2 K.Toi	-	✓	✓	-	-	-	-
5	Bedroom 3	-	-	-	-	-	-	-
6	Toilet-3.	-	-	-	-	-	-	-
7	Bedroom 4	-	-	-	-	-	-	-
8	Toilet 4.	-	-	-	-	-	-	-
9	Drawing	-	-	✓	-	-	✓	✓
10	Dining	-	✓	✓	-	-	-	-
11	Lobby 1 Ribs	-	-	✓	-	-	-	-
12	Lobby 2.	-	-	-	-	-	-	-
13	Terrace / balcony-1	-	-	-	✓	✓	-	-
14	-Terrace/ balcony-2	-	-	-	-	-	-	-
15	Head room	-	-	✓	-	-	-	-
16	Portico	-	-	✓	-	-	-	-
17	Kitchen	-	✓	✓	-	-	-	-
18	Utility	✓	✓	-	-	✓	-	-
19	Other							

Remarks

Remarks on additions & alteration sheet:

Signed by engineer;

Yes  No

Signed by customer,

Yes  No

Revised drawing required from HO

Yes  No

Approved revised drawing attached

Yes  No

**Quality Control Check Report.      Stage: After Plumbing & Electrical (Villas)**

Miscellaneous check

Depth of drainage line at compound wall specified :	1'-6"	Depth provided:	1'-6"
Fasteners for external PVC/CPVC lines (✓ or ✕)		✓	
Setbacks properly leveled and compacted to 3" below proposed FFL?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Lawn area properly leveled and compacted to 9" below lawn FFL?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Electrical pipes for electric power supply & communication provided from compound wall?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Workmanship of drainage lines		<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor	
Earthing provided?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Remarks:			