

Quality Control Check Report **Stage: After Plastering (Villas)**

Villa No.	39	Stage		Sl. No.	E4434
Company	<i>Severe Contract</i>	Project		Phase	-
Prepared by	<i>T. Vinod Kumar</i>	Sign	<i>Severe</i>	Date	24/09/19
Project Manager	<i>CAJUNAR</i>	Sign	<i>T. Vinod Kumar</i>	Date	24/09/19
Previous stage report no.			<i>Report filed and signed by PM?</i>		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- brickwork & 2 coats plastering is completed
- after cleaning the Villa.
- water proofing, screeding in bathrooms is completed.
- before starting painting, tiling & flooring.

Plastering Check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. 9" unplastered area from SFL should be left including in common areas and terraces.
6. Windows must be checked with templates. Tolerance ¼".
7. Provision of tiles in bathrooms, kitchen & wash areas (rough plastering).
8. Check size of sink bowl. Hole should be 1" to 2" larger. (Tolerance: 1")
9. All doors frames should have ½" grooves.
10. Sill top must be of uniform thickness, correct height, at one level & without broken edges.

S No	Room	Skirting Provision (✓ or ✗)	Finishing around door frame (✓ or ✗)	Beams & columns finishing (✓ or ✗)	Finishing of lofts (✓ or ✗)	Electrical junctions finishing (✓ or ✗)	Window check (✓ or ✗)	Tiles provision (✓ or ✗)	Sink provision & size (✓ or ✗)	Grooves for door frames (✓ or ✗)	Balcony & terrace sill top finishing ¹⁰ (✓ or ✗)	Screeding in bathroom & utility (✓ or ✗)	Screeding in 6" above FFL? (✓ or ✗)
1	Bedroom 1												
2	Toilet 1												
3	Bedroom 2												
4	Toilet 2												
5	Bedroom 3												
6	Toilet 3												
7	Bedroom 4												
8	Toilet 4												
9	Drawing												
10	Dining												
11	Lobby 1												
12	Lobby 2												
13	Terrace / balcony 1												
14	Terrace/ balcony 2												
15	Head room												
16	Portico												
17	Kitchen												
18	Utility												
19	Other												
Remarks													

Miscellaneous check

Overall quality of plastering?	<input type="checkbox"/> Good <input type="checkbox"/> Avg. <input type="checkbox"/> Bad
Plastering of compound wall & gate pillars (✓ or ✗)	
Is plastering of compound wall and villa external walls 6" below FFL of setbacks?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Plastering quality of parapet walls (✓ or ✗)	
Plastering and finishing of chajjas (✓ or ✗)	
Remarks:	