

**Quality Control Check Report. Stage: After Finishing Stage II (Villas)**

Flat No	H1	Other		SI. No.	34515
Company	Sesena Construction	Project	Sesena Farms	Phase	-
Prepared by	T. Vinod Kumar	Sign	T. Vinod Kumar	Date	07/10/19
Project Manager	Saxena	Sign	Saxena	Date	07/10/19
Previous stage report no.		Sign	34201	Report filed and signed by PM	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

**Recommendation:**

Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.

Stop further work. Proceed with work after submitting ATR on QC report to QC team.

Proceed with further work only after making corrections pointed out in the QC report. ATR not required.

Proceed with further work. ATR not required.

**Inspection should be done after:**

- Completion of flooring, bathroom/utility tiles, first coat of paint.
- Completion of doors, windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door in this stage.

**Miscellaneous check:**

Main door fixed with lock & stopper	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Granite soffit for main door provided	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Granite soffit for main door required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Main door granite soffit edge polishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
Main door granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor		

**Quality Control Check Repot.      Stage: After Finishing Stage II (Villas)**

Tiling & granite work		Rate the quality of (Good ✓, Avg. X, Poor – needs correction ✗ X, NA)												
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1 M.T	✓	✓	✓	✓	✓	✓			✓				
2	Toilet 2 C.T	✓	✓	✓	✓	✓	✓			✓				
3	Toilet 3													
4	Toilet 4													
5	Wash basin in dining area	✓	✓	✓	✓	✓	✓			✓				
6	Kitchen		✓	✓			✓			✓				
7	Utility	✓	✓	✓	✓	✓								
8	Portico	✓	✓	✓	✓	✓				✓				
9	Other													
Remarks														

**Quality Control Check Report. Stage: After Finishing Stage II (Villas)**

S No	Room	Flooring & painting	Color variation of floor tiles	Rate the quality of (Good ✓, Avg. X, Poor - needs correction X X, NA)													
				Flooring workman ship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	General quality of painting & finishing	Door & frame painting quality	Door beading, Inppam and painting quality.	Edge building			
1.	Bedroom 1	M. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2.	Bedroom 2	C. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3.	Bedroom 3		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4.	Bedroom 4		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5.	Drawing		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6.	Dining		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7.	Lobby 1	store	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8.	Lobby 2		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9.	Terrace/balcony 1		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10.	Terrace / balcony 2		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11.	Head room		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12.	Portico		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
13.	Kitchen		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14.	Utility		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
15.	Other		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Remarks																	

Quality Control Check Repot.      Stage: After Finishing Stage II (Villas)

Miscellaneous check – after finishing stage II

Quality and workmanship of portico tiles	<input type="checkbox"/> Good	<input checked="" type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Quality and workmanship of flooring & setbacks	<input type="checkbox"/> Good	<input checked="" type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Quality and workmanship of external cladding/ texture	<input type="checkbox"/> Good	<input checked="" type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Remarks:			