

Quality Control Check Report Stage: After Plumbing & Electrical (Villas)

Bungalow no.	77	Stage	Project	Sl. No.	33466
Company	AGAL	Project	Sign	Phase	-
Prepared by	S. Sundar Kumar	Sign	Date	Report filed and signed by PM?	95/2/19
Project Manager	Zakiyath Hussain	Sign	Date	Report filed and signed by PM?	95/2/19
Previous stage report no.	32264	MD Sign	Date	Report filed and signed by PM?	95/2/19
Additions & alterations sheet date	29/6/18	MD Sign	Date	Report filed and signed by PM?	95/2/19
Checked By MD on	MD Sign	MD Sign	Date	Report filed and signed by PM?	95/2/19
Recommendation:	<input type="checkbox"/> Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC. <input type="checkbox"/> Stop further work. Proceed with work after submitting ATR on QC report to QC team. <input checked="" type="checkbox"/> Proceed with further work only after making corrections pointed out in the QC report. ATR not required. <input type="checkbox"/> Proceed with further work. ATR not required.				

Inspection should be done after:

- after cleaning the bungalow.
- before starting painting, tiling & flooring.
- electrical conduct, waterproofing & plumbing work is completed (for stage II only).
- additions & alterations is finalized and signed. In case there are no additions and alterations printout of email by PM to CR confirming the same must be filed.
- additions & alterations sheets to be transferred to QC file. QC to check if A&A are made as per request.

After Plumbing & Electrical Check

- Notes:
1. Mark ✓ for correct or minor mistake which does not require correction
 2. Mark X for minor mistake that requires minor correction.
 3. Mark XXX for major mistake that requires correction by replacement or re-fixing.
 4. Mark XXXX for major mistake that cannot be corrected.
 5. Location of CPVC & PVC fittings must be checked as per measurements given in circular. Tolerance 1".
 6. Location, height and spirit level of electrical points must be checked as per measurements given in circular & plan. Tolerance 1".
 7. Civil work near pipes in balcony & utility must be neat and mortar should be removed from the pipes.
 8. Water proofing must cover all pipes & check height above SPL.
 9. Fasteners must be used as specified in circular. Especially check fixing of PVC pipes.
 10. Height of DB box must be 6" below false ceiling level or 12" below slab level.
 11. In case of many changes in civil work, electrical work and plumbing work, a new drawing must be prepared at HO and approved by MD.

Quality Control Check Report **Stage: After Plumbing & Electrical (Villas)**

S No	Room	Civil work near pipes in balcony & utility (✓ or X)	CPVC & PVC Check (✓ or X)	Electrical points check (✓ or X)	Water proofing check (✓ or X)	Proper use of fasteners check (✓ or X)	Placement of DB (✓ or X)	Placement of Generator changeover (✓ or X)
1	Bedroom 1 M. Bed			✓				
2	Toilet 1		✓					
3	Bedroom 2 G. Bed			✓				
4	Toilet 2 G. TD 1		✓	✓				
5	Bedroom 3							
6	Toilet 3							
7	Bedroom 4							
8	Toilet 4							
9	Drawing			✓				✓
10	Dining			✓				
11	Lobby 1							
12	Lobby 2							
13	Terrace / balcony 1							
14	Terrace / balcony 2							
15	Head room			✓				
16	Portico							
17	Kitchen			✓				
18	Utility							
19	Other							

Remarks: (1) In M. Tai Geyson paint not as per specs. (2) In G. TD 1 wall mixture and Geyson paint not as per specs. (3) At external sides of villa light paint not provided

Remarks on additions & alteration sheet:

Signed by engineer, Yes No Signed by customer, Yes No

Revised drawing required from HO Yes No Approved revised drawing attached Yes No

Quality Control Check Report. Stage: After Plumbing & Electrical (Villas)

Miscellaneous check

Depth of drainage line at compound wall specified :	1'-3"	Depth provided:	1'-3"
Fasteners for external PVC/CPVC lines (✓ or ✗)			✓
Setbacks properly leveled and compacted to 3" below proposed FFL?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
Lawn area properly leveled and compacted to 9" below lawn FFL?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
Electrical pipes for electric power supply & communication provided from compound wall?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		
Workmanship of drainage lines	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor		
Earthing provided?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
Remarks:			