

Quality Control Check Report - Stage: After Finishing Stage III (Villas)

Flat No	26	Other	—	Sl. No.	34892
Company	SOV LLP	Project	SOV	Phase	IX
Prepared by	A. RAJESH	Sign	<i>[Signature]</i>	Date	13 12 19
Project Manager	K. Purushotham	Sign	<i>[Signature]</i>	Date	13 12 19
Previous stage report no.			Report filed and signed by PM		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after :

- Completing stage II works.
- Complete works like windows, grills, electrical wiring, switches, french door glass, etc.
- In case of modular kitchen provide platform, granite and dado and modular kitchen in this stage.
- Provide video door phone in this stage.
- Possession for wood work cannot be given until QC check for stage III is completed and all corrections mentioned in the report are made.

Stage III check notes:

1. Window grills must be fitted at the depth of 1/4" from the wall.
2. Switchboards must be fitted to plumb.
3. Cover junction boxes with cement covers and not PVC covers. Use pin head type sheer metal screws (not MS).

Miscellaneous check:

Modular kitchen to be provided	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Modular kitchen provided	<input type="checkbox"/> Yes <input type="checkbox"/> No
Modular kitchen workman ship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	Modular kitchen granite & dado workman ship & finishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
Video door phone to be provided	<input type="checkbox"/> Yes <input type="checkbox"/> No	Video door phone provided	<input type="checkbox"/> Yes <input type="checkbox"/> No

		Rate the quality of (Good ✓, Avg. X, Poor – needs correction XX, NA)										
S No	Room	Door, door knob & door stopper fitting	Door, door knob & door stopper cleaning	Window grills & quality.	Window grills fitting & finishing	Windows quality	Window fitting & finishing.	Balcony railing quality & finishing	CP jali quality and fitting	Edge building	Switch boards fitting & covering with plastic covers	Junction box covers painting
1	Bedroom 1 M.B	✓	✓	✓	✓	✓	X	—	—	X	X	X
2	Bedroom 2 C.B	✓	✓	✓	✓	✓	X	—	—	X	X	X
3	Bedroom 3	—	—	—	—	—	—	—	—	—	—	—
4	Drawing	✓	✓	✓	✓	✓	✓	—	—	✓	✓	✓
5	Dining	—	—	✓	X	✓	✓	—	—	✓	✓	✓
6	Lobby 1	—	—	—	—	—	—	—	—	—	—	—
7	Utility/balcony 1	—	—	—	—	—	—	—	—	—	—	—
8	Utility/balcony 2	—	—	—	—	—	—	—	—	—	—	—
9	Utility/balcony 3	—	—	—	—	—	—	—	—	—	—	—
10	Kitchen	✓	✓	✓	✓	✓	X	—	—	X	X	X
11	Toilet 1 M.T	✓	✓	✓	✓	✓	X	—	✓	✓	X	X
12	Toilet 2 C.T	✓	✓	✓	✓	✓	X	—	✓	—	X	X
13	Toilet 3	—	—	—	—	—	—	—	—	—	—	—
14	Portico	—	—	—	—	—	—	—	—	—	—	—
15	Other	—	—	—	—	—	—	—	—	—	—	—
Remarks		Noted. For villa External and Internal Preleve Hole packing was not done and Terrace Also, not painted properly. 2. Man hole covers are not leveled.										

Quality Control Check Report. Stage: After Finishing Stage III (Villas)

Miscellaneous check – after finishing stage III

Quality and workmanship of gate	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor
Quality and workmanship of railings	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor
Painting of gates & railings	<input type="checkbox"/> Good <input type="checkbox"/> Avg. <input checked="" type="checkbox"/> Poor
Cleaning/painting of external cladding/texture	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor
Quality and workmanship of lawn	<input type="checkbox"/> Good <input type="checkbox"/> Avg. <input checked="" type="checkbox"/> Poor
Remarks: <u>1. Core Cutting Hole are not Plastered at Kitchen & Both Toilets.</u>	
<u>2. Plaster Box Kadai Finishing^{was} not done.</u>	
<u>3. Headroom Door Shutter was Damaged.</u>	