

Quality Control Check Report Stage: After Finishing Stage II (Apartments)

Flat No	999-A	Other		SL No.	349915.
Company	Sow (LP)	Project	Sow	Phase	IX
Prepared by	S. Suresh Kumar	Sign	<i>[Signature]</i>	Date	23/12/19
Project Manager	K. Ganesh Kumar	Sign	<i>[Signature]</i>	Date	23/12/19
Previous stage report no.	33674	Report filed and signed by PM		Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
Checked By MD on		MD Sign		For filling	Yes <input type="checkbox"/> No <input type="checkbox"/>

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom /utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door and balconies in this stage.

Miscellaneous check:

Main door fixed with lock & stopper	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Granite soffit for balcony required	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		Stopper will not come.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Balcony granite soffit workmanship	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor		Balcony granite soffit edge polishing	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor	
Granite soffit for main door required	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		Granite soffit for main door provided	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Main door granite soffit workmanship	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor		Main door granite soffit edge polishing	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor	
False ceiling to be provided ?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		False ceiling workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	

Quality Control Check Report Stage: After Finishing Stage II (Apartments)

Tiling & granite work		Rate the quality of (Good ✓, Avg. X, Poor – needs correction ✗, NA)												
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1 M-Toi	>	>	>	>	✗	✗	>	>	✗				
2	Toilet 2 C-Toi	>	>	>	>	✗	✗	>	>	✗				
3	Toilet 3						✗	>	>	✗				
4	Toilet 4							>	>	✗				
5	Wash basin in dining area													
6	Kitchen													
7	Utility	>	>	>	>	✗		>	>	✗				
8	Other													
9	Other													
Remarks		(i) Provision for modulation kit.												
		(ii) In (any) of the Toi roof of painting was not done & false ceiling also not done.												

Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

Flooring & painting		Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)											
S No	Room	Color variation of floor tiles	Flooring workmanship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	General quality of painting & finishing	Door & frame painting quality	Door beading, luppam and painting quality.	Edge building
1	Bedroom 1 M.Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Bedroom 2 K.Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 3 Gr.Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Hobby+	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility/balcony (M)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Utility/balcony-2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Utility/balcony-3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Other												
12	Other												
Remarks		1. For a number of Doors Frames nails should be removed. 2. Doors Painting should be done properly. 3. (994-A) Utility main Trap broken.											