

ATR on Quality Control Check Report. (Bungalows)

Bungalow No	12	QC report stage	Stage-II	Sl. No.	32926
Company	SOVLLP	Project	SOV	Phase	IX
Prepared by	K. Rurathu	Sign	[Signature]	Date	20/02/19
Project Manager	K. Rurathu	Sign	[Signature]	Date	20/02/19
Receipt by QC date	1b	Sign		Other	
Receipt at HO date		Sign		Other	
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation that was made by QC:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.  
 Stop further work. Proceed with work after submitting ATR on QC report to QC team.

Notes:

1. Attach a copy of the QC report to this sheet.
2. Circle each correction with a red pen - tick (✓) each circle for work completed and cross (X) each circle where work has not been completed.
3. Give remarks for each case where work has not completed on this sheet.
4. Make 2 copied of the ATR - send one to MD and other to QC.
5. Enclose required photographs - hard copy.

Remarks:

All work completed.

Flat No	12	Other	Sl. No.	32926
Company	SOV (I/P)	Project	Phase	IX
Prepared by	S. SUND KUMAR	Sign	Date	16/12/19
Project Manager	K. PUSHPATHOM	Sign	Date	16/12/19
Previous stage report no.	32612	Report filed and signed by PM		
Checked By MD on	MD Sign	For filling		

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom /utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door in this stage.

Miscellaneous check:

Main door fixed with lock & stopper	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Project in-charge	Sign	Date
Granite soffit-for main door required	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	K. Karabatho	[Signature]	16/02/19
Main door granite soffit workmanship	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor	Granite soffit for main door provided <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Main door granite soffit edge polishing <input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor		

It is noted that all corrections mentioned in the QC report have been completed. Work can proceed to next stage.

Tiling & granite work		Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)												
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1	M.Toi ✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Toilet 2	C.Toi ✓	✓	✓	XX	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Toilet 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Wash basin in dining area	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Portico	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Remarks														

Flooring & painting		Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)											
S No	Room	Color variation of floor tiles	Flooring workmanship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	General quality of painting & finishing	Door & frame painting quality	Door heading, luppam and painting quality.	Edge building
1.	Bedroom 1 M-Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2.	Bedroom 2 G-Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3.	Bedroom 3-	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4.	Bedroom 4-	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5.	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6.	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7.	Lobby 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8.	Lobby 2-	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9.	Terrace/ balcony 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10.	Terrace/ balcony 2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11.	Head room	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
12.	Portico	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
13.	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14.	Utility	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
15.	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Remarks		1) For Head Room Door Frame & Shower painting was not done. 2) In ar-bed flooring not laid as per specified, instead of full piece they laid cut piece.											

Quality Control Check Report      Stage: After Finishing Stage II (Villas)

Miscellaneous check – after finishing stage II

Quality and workmanship of portico tiles	<input type="checkbox"/> Good	<input checked="" type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Quality and workmanship of flooring & setbacks	<input type="checkbox"/> Good	<input checked="" type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Quality and workmanship of external cladding/ texture	<input type="checkbox"/> Good	<input checked="" type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Remarks:	(1) In Terrace & Setbacks some civil works are pending. (2) For PVC pipes painting should be done.		