

Subject: Cancell the ID no's-31498 & 31499 raised at Serene Farms Site. reg-

From: "QC" <qc@modiproperties.com>

Date: 18-09-2018 4:02 PM

To: "aruna" <aruna@modiproperties.com>

CC: "soham modi" <sohammodi@modiproperties.com>, "Ashaiya" <ashaiya@modiproperties.com>, <serene@modiproperties.com>, "QC" <qc@modiproperties.com>

To,

Aruna Madam.

Please Cancell the ID no's-31498 & 31499 raised for Villa no's-45 & 46 (After Electrical & Plumbing) QC Check at Serene Farms Site. Pending Works are as Below.

- ✓ ① Villa no-45 (After Electrical & Plumbing)
- ✓ ① In Toilets for Plumbing Lines(Holes) instead of Core-Cutting Machine they done by hand Chipping.
- ✓ ② External Drainage Lines work also not Completed totally.
- ✓ ③ OHT's not Fitted.
- ✓ ④ In Previous Stage QC Report(After Plastering) Corrections mentioned also not done like Junction Covers Finishings.
- ✓ ⑤ At Set-backs Levell Marking with Blue Oxide not done.
- ✓ ⑥ Screeding in Toilets not done.
- ✓ ⑦ Plumbing Holes in Toilets not fixed with Cement-Mortar

2) Villa no-46 After Electrical & Plumbing)

- a) In Toilets for Plumbing Lines(Holes) instead of Core-Cutting Machine they done by hand Chipping.
- b) External Drainage Lines work also not Completed totally.
- c) OHT's not Fitted.
- d) In Previous Stage QC Report(After Plastering) Corrections mentioned also not done like Junction Covers Finishings.
- e) At Set-backs Levell Marking with Blue Oxide not done.
- f) Screeding in Toilets not done.
- g) Plumbing Holes in Toilets not fixed with Cement-Mortar.

At the Time of After Plastering QC Check all the Points were Explained to Site-Engineers Shiva and Sarvar also but they didnt Completed the Works.Send Self-Check Report to QC Team and again raise new QC Requests

Regards,
QC Team.