

**ATR on Quality Control Check Repot. (Bungalows)**

Bungalow No	12	QC report stage	II	Sl. No.	28036
Company	Nilgiri estate	Project	Nilgiri estate	Phase	II
Prepared by	Rama Kambh	Sign	Rambharath	Date	07/10/17
Project Manager	Radheshyam	Sign	Ripent	Date	07/10/17
Receipt by QC date		Sign		Other	
Receipt at HO date		Sign		Other	
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation that was made by QC:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.

**Notes:**

1. Attach a copy of the QC report to this sheet.
2. Circle each correction with a red pen - tick (✓) each circle for work completed and cross (X) each circle where work has not been completed.
3. Give remarks for each case where work has not completed on this sheet.
4. Make 2 copied of the ATR - send one to MD and other to QC.
5. Enclose required photographs - hard copy.

**Remarks:**


Certified that all corrections mentioned in the QC report have been completed. Work not covered in the report is out of scope of the project in-charge

Project in-charge: Radheshyam  
Date: 07/10

**Quality Control Check Report Stage: After Finishing Stage II (Villas)**

Flat No	12	Other		Sl. No.	28036
Company	Milgiri estate	Project	Milgiri estate	Phase	II
Prepared by	M. G. S. S. S. S.	Sign	[Signature]	Date	21/09/17
Project Manager	Rasheshwari	Sign	[Signature]	Date	21/09/17
Previous stage report no.	97291		Report filed and signed by PM	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
Checked By MD on		MD Sign		Yes <input type="checkbox"/> No <input type="checkbox"/>	
<b>Recommendation:</b> <input type="checkbox"/> Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC. <input checked="" type="checkbox"/> Stop further work. Proceed with work after submitting ATR on QC report to QC team. <input type="checkbox"/> Proceed with further work only after making corrections pointed out in the QC report. ATR not required. <input type="checkbox"/> Proceed with further work. ATR not required.					

Inspection should be done after:

- Completion of flooring, bathroom/utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door in this stage.

Miscellaneous check:

Main door fixed with lock & stopper	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Granite soffit for main door required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No ~
Main door granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor

Certified that all corrections mentioned in the QC report have been completed. Work can proceed to next stage.

Project in-charge	Sign	Date
Rasheshwari	[Signature]	22/09/17

**Quality Control Check Repot. Stage: After Finishing Stage II (Villas)**

Tiling & granite work		Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)												
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1 (MT)	✓	⊗	✓	⊗	✓	✓	✓	⊗	✓	✓	✓	✓	✓
2	Toilet 2 (CT)	✓	✓	✓	✓	✓	⊗	✓	⊗	✓	✓	✓	✓	✓
3	Toilet 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Wash-basin-in dining-area	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Kitchen	✓	✓	⊗	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility	✓	✓	⊗	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Portico	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Other													
Remarks		(X.S) In M. Toilet finishing near door and top of door was not done. (X.S.P) In C- Toilet finishing near Ventilators was not done. (X.S.P) In C- Toilet Step for Shower / Pot wash was not provided.												

**Quality Control Check Report, Stage: After Finishing Stage II (Villas)**

Flooring & painting		Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)											
S No	Room	Color variation of floor tiles	Flooring workmanship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	General quality of painting & finishing	Door & frame painting quality	Door beading, Luppam and painting quality.	Edge building
1.	Bedroom 1 (MS)	✓	✓	✓	✓	✓	✓	✓	-	✓	✓	✓	✓
2.	Bedroom 2. (KS)	✓	✓	✓	✓	✓	✓	✓	-	✓	✓	✓	✓
3.	Bedroom-3	-	-	-	-	-	-	-	-	-	-	-	-
4.	Bedroom 4	-	-	-	-	-	-	-	-	-	-	-	-
5.	Drawing	✓	✓	✓	✓	✓	✓	✓	-	✓	✓	✓	✓
6.	Dining	✓	✓	✓	✓	✓	✓	✓	-	✓	✓	✓	✓
7.	Lobby 1	-	-	-	-	-	-	-	-	-	-	-	-
8.	Lobby 2	-	-	-	-	-	-	-	-	-	-	-	-
9.	Terrace/balcony 1	-	-	-	-	-	-	-	-	-	-	-	-
10.	Terrace/balcony 2	-	-	-	-	-	-	-	-	-	-	-	-
11.	Head-room	-	-	-	-	-	-	-	-	-	-	-	-
12.	Pertico	-	-	-	-	-	-	-	-	-	-	-	-
13.	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14.	Utility	-	-	✓	✓	✓	-	✓	-	✓	-	-	-
15.	Other	-	-	✓	✓	✓	-	✓	-	✓	-	-	-

Remarks: XX In Kitchen Skirting finishing was Very poor.

XX The door beading near M. Bedroom & K. Bedroom finishing was not done.

XX In Kitchen and M. Bedroom Edge building work is pending.

Noted In the entire Villa Some touch up works are pending.

**Quality Control Check Report. Stage: After Finishing Stage II (Villas)**

Miscellaneous check – after finishing stage II

Quality and workmanship of portico tiles	<input type="checkbox"/> Good	<input checked="" type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Quality and workmanship of flooring & setbacks	<input type="checkbox"/> Good	<input checked="" type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Quality and workmanship of external cladding/ texture	<input type="checkbox"/> Good	<input checked="" type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Remarks:			