

ATR on Quality Control Check Report. (Bungalows)

| | | | | | |
|--------------------|----------------|-----------------|-----------------------|-------------|--|
| Bungalow No | 225 | QC report stage | — | Sl. No. | 34617 |
| Company | VOC LLP | Project | VOC | Phase | |
| Prepared by | S. Shrivastava | Sign | <i>S. Shrivastava</i> | Date | |
| Project Manager | A. Suresh | Sign | | Date | |
| Receipt by QC date | | Sign | | Other | |
| Receipt at HO date | | Sign | | Other | |
| Checked By MD on | | MD Sign | | For filling | <input type="checkbox"/> Yes <input type="checkbox"/> No |

Recommendation that was made by QC:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.

Notes:

1. Attach a copy of the QC report to this sheet.
2. Circle each correction with a red pen - tick (✓) each circle for work completed and cross (X) each circle where work has not been completed.
3. Give remarks for each case where work has not completed on this sheet.
4. Make 2 copied of the ATR - send one to MD and other to QC.
5. Enclose required photographs - hard copy.

Remarks: *All works completed*

Quality Control Check Report Stage: After Finishing Stage II (Villas)

| | | | | | |
|---------------------------|------------|---------|-------------------------------|---------|---|
| Flat No | 225 | Other | | Sl. No. | 34617 |
| Company | VCC (LLP) | Project | VCC | Phase | - |
| Prepared by | G. RAJESH | Sign | <i>[Signature]</i> | Date | 25 10 19 |
| Project Manager | A. SORESHA | Sign | <i>[Signature]</i> | Date | 25 10 19 |
| Previous stage report no. | 34285 | | Report filed and signed by PM | | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| Checked By MD on | MD Sign | | For filling | | <input type="checkbox"/> Yes <input type="checkbox"/> No |

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom/utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door in this stage.

Miscellaneous check:

| | | | |
|---------------------------------------|--|---|--|
| Main door fixed with lock & stopper | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | | |
| Granite soffit for main door required | <input type="checkbox"/> Yes <input type="checkbox"/> No | Granite soffit for main door provided | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Main door granite soffit workmanship | <input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor | Main door granite soffit edge polishing | <input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor |

Quality Control Check Report **Stage: After Finishing Stage II (Villas)**

| Tiling & granite work | | Rate the quality of (Good ✓, Avg. ✗, Poor - needs correction ✗✗, NA) | | | | | | | | | | | | |
|-----------------------|---------------------------|--|--|-------------------|----------------------|---------------------------|----------------------------|-------------------------------------|----------------------------|---------------------|---|------------------------|-------------------------|----------------------------------|
| S No | Room | Workmanship of tiling | White cement filling around CPVC lines | Corners finishing | Finishing near doors | Finishing on top of tiles | Finishing near ventilators | Step at bathroom entrance / utility | Step for shower / pot wash | Tile joint grouting | Granite platform finishing and edge polishing | Granite platform slope | Granite platform height | Finishing under granite platform |
| 1 | Toilet 1 M.I.T | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 2 | Toilet 2 K.I.T | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 3 | Toilet 3 K.I.T | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 4 | Toilet 4 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 5 | Wash basin in dining area | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 6 | Kitchen | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 7 | Utility | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 8 | Portico | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 9 | Other | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| Remarks | | 1. Provision for Modular Kitchen 2. PVC pipe line packaging was not done at Bakery cupboard | | | | | | | | | | | | |

| S No | Room | Rate the quality of (Good ✓, Avg. X, Poor - needs correction ✗✗, NA) | | | | | | | | | | | |
|------|--------------------|--|---------------------------------|--------------------|----------------------|---------------------------|---------------------------------|---------------|----------------|---|-------------------------------|--|---------------|
| | | Color variation of floor tiles | Flooring workmanship & grouting | Skirting size (3") | Skirting workmanship | Plastering above skirting | Plastering & finishing of walls | Crack filling | Loft Finishing | General quality of painting & finishing | Door & frame painting quality | Door beading, luppam and painting quality. | Edge building |
| 1. | Bedroom 1 M.B | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 2. | Bedroom 2 M.B | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 3. | Bedroom 3 G.R | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 4. | Bedroom 4 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 5. | Drawing | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 6. | Dining | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 7. | Lobby 1 Pearl | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 8. | Lobby 2 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 9. | Terrace/balcony 1 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 10. | Terrace /balcony 2 | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 11. | Head room | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 12. | Portico | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 13. | Kitchen | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 14. | Utility | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |
| 15. | Other | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ | ✓ |

Remarks: 1. Main door painting was not done
 2. For all windows door Beadings was not provided

Quality Control Check Report. Stage: After Finishing Stage II (Villas)

| | |
|---|--|
| Miscellaneous check – after finishing stage II | |
| Quality and workmanship of portico tiles | <input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor |
| Quality and workmanship of flooring & setbacks | <input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor |
| Quality and workmanship of external cladding/ texture | <input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor |
| Remarks: | |
| | |
| | |