## Quality Control Check Repot. Stage: After Plastering (Apartments)

Recommendation:  Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.  Stop further work. Proceed with work after submitting ATR on QC report to QC team.  Proceed with further work only after making corrections pointed out in the QC report. ATR not required.  Proceed with further work. ATR not required.	Checked By MD on	Previous stage report no.	Project Manager	Prepared by	Company	Flat No.
	اودا		Subba Reddy	M-Teja Sridher	BNC .	C-688 107 Other
	MD Sign	46836	Sign	Sign	Project	Other
		Report filed and signed by PM?	17	1 C 1	MFG ,	1
	For filling	ed by PM?	Date	Date	. Phase	SI. No.
	□Yes □No	NYes No	tilaits	t/ 0/th	FI	28292

Inspection should be done after:

- brickwork & 2 coats plastering is completed
- after cleaning the apartment.
- water proofing, screeding in bathrooms is completed.
- before starting painting, tiling & flooring.

## Plastering Check.

Notes:

- Mark ✓ for correct or minor mistake which does not require correction
- Mark X for minor mistake that requires minor correction.
- Mark XX for major mistake that requires correction by replacement or re-fixing.
- Mark XXX for major mistake that cannot be corrected.
- 9"unplastered area from SFL should be left including in common areas and terraces.
- Windows must be checked with templates. Plastering must be 3mm margin for luppum work. Tolerance 1/2".
- Provision of tiles in bathrooms, kitchen & wash areas (rough plastering).
- 3. Check size of sink bowl. Hole should be 1" to 2" larger. (Tolerance: 1")
- All doors frames should have 1/2" grooves.
- 0. Sill top must be of uniform thickness, correct height, at one level & without broken edges.

S No