

**Quality Control Check Report. Stage: After Plumbing & Electrical (Apartments)**

Flat No.	D-812	Other		Sl. No.	27590
Company	PME	Project		Phase	
Prepared by	S. Sunil Kumar	Sign	PMA	Date	14/7/17
Project Manager	K. Sankish.	Sign	<i>[Signature]</i>	Date	14/7/17
Previous stage report no.			Report filed and signed by PM?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Additions & alterations sheet date		27575	All pages signed by engineer & customer?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on		21/8/16	For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Recommendation: <input type="checkbox"/> Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC. <input type="checkbox"/> Stop further work. Proceed with work after submitting ATR on QC report to QC team. <input checked="" type="checkbox"/> Proceed with further work only after making corrections pointed out in the QC report. ATR not required. <input type="checkbox"/> Proceed with further work. ATR not required.					

Inspection should be done after:

- after cleaning the apartment.
- before starting painting, tiling & flooring.
- electrical conduct, waterproofing & plumbing work is completed (for stage II only).
- additions & alterations is finalized and signed. In case there are no additions and alterations printout of email by PM to CR confirming the same must be filed.
- additions & alterations sheets to be transferred to QC file. QC to check if A&A are made as per request.

After Plumbing & Electrical Check

Notes:

1. Mark  for correct or minor mistake which does not require correction
2. Mark  for minor mistake that requires minor correction.
3. Mark  for major mistake that requires correction by replacement or re-fixing.
4. Mark  for major mistake that cannot be corrected.
5. Location of CPVC & PVC fittings must be checked as per measurements given in circular. Tolerance 1".
6. Location, height and spirit level of electrical points must be checked as per measurements given in circular & plan. Tolerance 1".
7. Civil work near pipes in balcony & utility must be neat and mortar should be removed from the pipes.
8. Water proofing must cover all pipes & check height above SPL.
9. Fasteners must be used as specified in circular. Especially check fixing of PVC pipes.
10. Height of DB box must be 6" below false ceiling level or 12" below slab level.
11. In case of many changes in civil work, electrical work and plumbing work, a new drawing must be prepared at HO and approved by MD.

**Quality Control Check Report. Stage: After Plumbing & Electrical (Apartments)**

S No	Room	Civil work near pipes in balcony & utility (✓ or X)	CPVC & PVC Check (✓ or X)	Electrical points check (✓ or X)	Water proofing check (✓ or X)	Proper use of fasteners check (✓ or X)	Placement of DB (✓ or X)	Placement of Generator changeover (✓ or X)
1	Bedroom 1 M.Bed	—	—	✓	—	—	—	—
2	Toilet 1 M.Toil	—	X	✓	✓	—	—	—
3	Bedroom 2 K.Bed	—	—	✓	—	—	—	—
4	Toilet 2 C.Toil	—	X	✓	✓	—	—	—
5	Bedroom 3 Gr.Bed	—	—	✓	—	—	—	—
6	Toilet 3-	—	—	—	—	—	—	—
7	Drawing	—	—	✓	—	—	✓	✓
8	Dining	—	—	—	—	—	—	—
9	Lobby-1	—	—	—	—	—	—	—
10	Utility*/balcony 1	X	—	✓	—	✓	—	—
11	Utility /balcony 2-	X	✓	✓	✓	✓	—	—
12	Utility-/balcony 3-	—	—	—	—	—	—	—
13	Kitchen	—	✓	✓	—	—	—	—
14	Other							
15	Other							

Remarks (1) IN M.Toil/C.Toil W.B. ~~is~~ <sup>not</sup> inlt & outlet pipes and W.C. shall body parts fit in nos per drawing. (2) A couple of S.B. projecting out from the wall and some light-paints missing.

Remarks on additions & alteration sheet:

Signed by engineer,  Yes  No

Signed by customer,  Yes  No

Revised drawing required from HO  Yes  No

Approved revised drawing attached  Yes  No