

**Quality Control Check Report. Stage: After Brickwork (Apartments)**

Flat No.	C.11	Others		Sl. No.	34309
Company	SOV CLIPD	Project	SOV	Phase	TR
Prepared by	A. RAJESH	Sign	<i>[Signature]</i>	Date	03/09/19
Project Manager	K. Purushkumar	Sign	<i>[Signature]</i>	Date	03/09/19
Previous stage report no.			Report filed and signed by I/M?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Apartment No		Other	34257	Other	
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

**Recommendation:**

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- brickwork is completed
- chicken mesh fixed
- after cleaning the apartment
- electrical conducting work is completed

Brickwork Check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. Wall thickness should be as per plan. Use of 4", 6" & 8" blocks must be checked.
6. All walls should have 2 beds of about 2" to 3" thickness with one no. 6 mm or 8 mm rod with M15 CC.
7. Chicken mesh should be used in each and every joint between RCC & Brickwork.
8. Joint between brickwork & beam on external side must be filled.
9. Check room dimensions with working plan. (Tolerance: 1")
10. Diagonals of each room shall be equal. (Tolerance: 2")
11. Balcony sill level should be 3/32" from SFL. (Tolerance: 1")
12. Check room height with specified height. (Tolerance: 1")
13. Check plumb of walls where ever it appears to be out of plumb. (Tolerance: 1/2")
14. Specify the No. of beams which are not aligned by more than 1" in a room.
15. Door frames must have black Japan coating and wood primer / pellambar – at cost of painter.

**Quality Control Check Report. Stage: After Brickwork (Apartments)**

S No	Room	Wall thickness (✓ or ✗)	Beds in walls (✓ or ✗)	Chicken mesh (✓ or ✗)	External brickwork & beam joint (✓ or ✗)	Room Dimensions (✓ or ✗)	Room Dimensions Difference in inches	Diagonal (✓ or ✗)	Diagonal Difference in inches	Balcony sill level (✓ or ✗)	Room Height (✓ or ✗)	Plumb of walls (Good/Avg./Bad)	Alignment of beams and walls - Nos.
1	Bedroom 1 <i>Barndoor</i>	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
2	Toilet 1 <i>Hand wash</i>	✓		✓	✓	✓		✓		✓	✓	✓	✓
3	Bedroom 2	✓		✓	✓	✓		✓		✓	✓	✓	✓
4	Toilet 2	✓		✓	✓	✓		✓		✓	✓	✓	✓
5	Bedroom 3	✓		✓	✓	✓		✓		✓	✓	✓	✓
6	Toilet 3	✓		✓	✓	✓		✓		✓	✓	✓	✓
7	Drawing <i>LPK</i>	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
8	Dining	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
9	Lobby 1	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
10	Utility/balcony 1	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
11	Utility/balcony 2	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
12	Utility/balcony 3	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
13	Kitchen <i>Pantry</i>	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
14	Other												
15	Other												
Remarks													
<i>Note: Electrical</i>		<i>work's cure Pending As per MD Sr Instructions</i>											

**Quality Control Check Report      Stage: After Brickwork (Apartments)**

Quality of edges and corners in all rooms?	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Specify rooms that need correction:	

Misc. Checks.

Was 3.75 CFT proportion box provided?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Condition of proportion box?	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Was the Apartment cleaned before starting brick work?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Can't say
Is the Apartment cleaned for plastering?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Wastage?	<input type="checkbox"/> High <input checked="" type="checkbox"/> Medium <input type="checkbox"/> Low
Storage of building material like bricks sand and cement.	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Drum (200 lts) provided for curing in each flat?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Remarks:	

Door Frames & Windows check

Notes:

1. Mark  for correct or minor mistake which does not require correction
2. Mark  for minor mistake that requires minor correction.
3. Mark  for major mistake that requires correction by replacement or re-fixing.
4. Mark  for major mistake that cannot be corrected.
5. Window template depth should be between 2 to 2 1/2" after plastering.
6. Lintel level should be 7'3" from SFL & 7' from FFL. (Tolerance 1")
7. Lofts should be at a height of 7' to 7'3" from FFL. Kitchen plat from should be at a height of 32" or 33" from FFL and 35" or 36" from SFL. (Tolerance 1")
8. Slopes of lofts and kitchen platforms to be checked by using 12" spirit level and check height from floor from 2 or 3 points.
9. Thickness of platforms & lofts should be between 2 & 2.5"
10. Provide single layer table brick at bottom of each door frame without threshold.

**Quality Control Check Report. Stage: After Brickwork (Apartments)**

S No	Room	Door size, face and position (✓ or ✗)	Brick at bottom of door frame (✓ or ✗)	Door lenth level (✓ or ✗)	Door diagonal check (✓ or ✗)	Door Plumb - two sides (✓ or ✗)	Door frame black Japan/ wood primer/Peelambar check (✓ or ✗)	Windows lenth & sill level (✓ or ✗)	Windows size (✓ or ✗)	Windows - template depth & diagonal (✓ or ✗)	Windows - template powder coated (✓ or ✗)	Loft & Kitchen platform required? (Yes or No)	Loft & Kitchen platform provided (✓ or ✗ or NA)	Loft & Kitchen platform slope (✓ or ✗)
1	Bedroom 1 <i>Paranoch</i>													
2	Toilet 1 <i>Paranoch</i>	✓	✓	✓				✓	✓					
3	Bedroom 2													
4	Toilet 2													
5	Bedroom 3													
6	Toilet 3													
7	Drawing <i>Living</i>													
8	Dining													
9	Lobby 1													
10	Utility / balcony 1													
11	Utility / balcony 2													
12	Utility / balcony 3													
13	Kitchen <i>Paranoch</i>		✓	✓	✓	✓	✓	✓	✓			✓	✓	✓
14	Other													
15	Other													

Remarks:

*Note: In Clubhouse Door's and windows are not provided as per standard specification*