

Quality Control Check Report. Stage: After Plumbing & Electrical (Apartments)

Flat No.	D-906	Other		Sl. No.	28863
Company	BNC	Project	MEG	Phase	IT
Prepared by	S. Suresh Kumar	Sign		Date	03/01/18
Project Manager	K. Sankar Kumar	Sign	K. Sankar Kumar	Date	03/01/18
Previous stage report no.				Report filed and signed by PM?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Additions & alterations sheet date				All pages signed by engineer & customer?	<input type="checkbox"/> Yes <input type="checkbox"/> No
Checked By MD on		MD Sign	V. Sankar Prasad	For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation:

Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.

Stop further work. Proceed with work after submitting ATR on QC report to QC team.

Proceed with further work only after making corrections pointed out in the QC report. ATR not required.

Proceed with further work. ATR not required.

- Inspection should be done after:
- after cleaning the apartment.
 - before starting painting, tiling & flooring.
 - electrical conduct, waterproofing & plumbing work is completed (for stage II only).
 - additions & alterations is finalized and signed. In case there are no additions and alterations printout of email by PM to CR confirming the same must be filed.
 - additions & alterations sheets to be transferred to QC file. QC to check if A&A are made as per request.

After Plumbing & Electrical Check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. Location of CPVC & PVC fittings must be checked as per measurements given in circular. Tolerance 1".
6. Location, height and spirit level of electrical points must be checked as per measurements given in circular & plan. Tolerance 1".
7. Civil work near pipes in balcony & utility must be neat and mortar should be removed from the pipes.
8. Water proofing must cover all pipes & check height above SFL.
9. Fasteners must be used as specified in circular. Especially check fixing of PVC pipes.
10. Height of DB box must be 6" below false ceiling level or 12" below slab level.
11. In case of many changes in civil work, electrical work and plumbing work, a new drawing must be prepared at HO and approved by MD.

Quality Control Check Report. Stage: After Plumbing & Electrical (Apartments)

S No	Room	Civil work near pipes in balcony & utility (✓ or X)	CPVC & PVC Check (✓ or X)	Electrical points check (✓ or X)	Water proofing check (✓ or X)	Proper use of fasteners check (✓ or X)	Placement of DB (✓ or X)	Placement of Generator changeover (✓ or X)
1	Bedroom 1 M-Bed	—	—	✓	—	—	—	—
2	Toilet 1 M-Toi	—	X	✓	✓	—	—	—
3	Bedroom 2 K-Bed	—	—	✓	—	—	—	—
4	Toilet 2 C-Toi	—	X	✓	✓	—	—	—
5	Bedroom 3 G-Bed	—	—	X	—	—	—	—
6	Toilet 3-	—	—	—	—	—	—	—
7	Drawing	—	—	✓	—	—	✓	—
8	Dining	—	—	—	—	—	—	—
9	Lobby-1	—	—	—	—	—	—	—
10	Utility / balcony 1	✓	—	—	—	✓	—	—
11	Utility / balcony 2-	✓	—	✓	—	✓	—	—
12	Utility / balcony 3-	—	—	—	—	—	—	—
13	Kitchen	—	X	✓	—	—	—	—
14	Other	—	—	—	—	—	—	—
15	Other	—	—	—	—	—	—	—

Remarks
 ① OT water points not provided in two Toilets. ② W.C. short body point not as per specification in C-Toi. ③ W.B. inlet pipes not as per specification in both Toi-lots. ④ R.T. Tap points, not as per specifications. ⑤ Balcony light point not provided.
 Remarks on additions & alteration sheet: Vacant flat.

Signed by engineer, Yes No
 Revised drawing required from HO Yes No
 Signed by customer, Yes No
 Approved revised drawing attached Yes No

Side engineer not showing any interest to make self check. (Ramakant)