

Block No.	E-block.	Apartment Nos	SI. No.	33045
Company	Nishta Homes	Project	Phase	
Prepared by	S. Gund Kumar	Sign	Date	01/03/19
Project Manager	Saban Babu	Sign	Date	01/03/19
Approved by MID Date		Sign	For Filing	<input type="checkbox"/> Yes <input type="checkbox"/> No

**Recommendation:**

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Quality of centering, rod bending and marking.

Quality of centering, rod bending and marking?

Good  Avg.  Bad

Remarks:

① In Retaining wall Footings mud should be removed before casting.

**Curing.**

Tap provide at Apartment for curing.

Yes  No

Distance of tap from furthest distance that requires curing. (max permitted 100')

30-0''

Source of water

Sump  OHT  Bore-well direct connection  
 None

Frequency of curing in number of times a day (enquire from labourers)

1 time

Is the pressure in the curing pipe more than 15' head?

Yes  No

Quality of infrastructure for curing.

Good  Avg.  Bad

Remarks:

Covering blocks check.

Specified size of covering blocks	50mm	Actual size of covering blocks being used	50mm
Remarks: (1) P.C.C. WORK SHOULD BE IMPROVED.			

Earth Work Check

Quality of earth work?	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad	Excess earth shifted away from site?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Remarks:			

Footings Check.

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. Pit size should be 6" to 12" more than the footings size on all sides.
6. Excess earth must be shifted away from footings area.
7. Depth should be more than or equal to the specified depth. Keep in mind PCC thickness & sand filling wrt to road FFL.
8. PCC should be 3" more than the footing size (or as specified) and in one level. (Level tolerance 1")
9. Footing size & depth tolerance is 1". Depth of footing must be marked by paint on column steel.
10. Proper pegs must be made for centerline marking on all sides in CRS or brickwork. Marking with rods is not permitted.
11. If space between footings is less than 12" then a 4" hollow block wall with mortar is to be raised between the footings. Do not combine the footings.
12. Covering blocks of specified thickness must be used (generally 50 mm). Tolerance ¼".
13. Check the specified development lengths for mat and columns.

Quality Control Check Repot. Stage: Before Casting Footings (Apartments)

S no	Col No	Col type	Pit size	Pit depth	PCC level	Footing size	Footing depth marking	Mat size	Mat steel	Column steel	Development lengths for mat & columns	Pegs for centre-line	Spacing between footings
1.	K36	C4'	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
2.	K36	<del>RCA</del>	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
3.	K34	C4'	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
4.	C7	C5	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
5.	F8	C3'	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
6.	T8	C3'	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
7.	K8	C3'	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
8.	K6	C4'	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
9.	J6	C4'	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
10.	F6	C4'	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
11.	C5	C3'	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
12.	C3	C8'	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
13.	F4	C6'	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
14.	T4	C7	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
15.	K4	C7	✓	✓	✓	✓	✓	✓	✓	✓	✓	-	✓
16.													
17.													
18.													