

Quality Control Check Report. Stage: After Plastering (Apartments)

Flat No.	<i>Office Building</i>	Other	<i>Gar. Floor</i>	Sl. No.	31088
Company	<i>SOV (LLP)</i>	Project	<i>SOV</i>	Phase	<input checked="" type="checkbox"/> R
Prepared by	<i>S. Kuldeep</i>	Sign	<i>S. Kuldeep</i>	Date	<i>07/08/2018</i>
Project Manager	<i>K. Pashhetam</i>	Sign	<i>[Signature]</i>	Date	<i>07/08/2018</i>
Previous stage report no.			Report filed and signed by PM?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on		MD Sign	<i>30666</i>	For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- brickwork & 2 coats plastering is completed
- after cleaning the apartment.
- water proofing, screeding in bathrooms is completed.
- before starting painting, tiling & flooring.

Plastering Check:

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. 9" unplastered area from SFL should be left including in common areas and terraces.
6. Windows must be checked with templates. Plastering must be 3mm margin for lippum work. Tolerance ±2".
7. Provision of tiles in bathrooms, kitchen & wash areas (rough plastering).
8. Check size of sink bowl. Hole should be 1" to 2" larger. (Tolerance: 1")
9. All doors frames should have 1/2" grooves.
10. Sill top must be of uniform thickness, correct height, at one level & without broken edges.

S No	Room	Skirting Provision (✓ or ✗)	Finishing around door frame (✓ or ✗)	Beams & columns finishing (✓ or ✗)	Finishing of lofts (✓ or ✗)	Electrical junctions finishing (✓ or ✗)	Window check ⁶ (✓ or ✗)	Tiles provision (✓ or ✗)	Sink provision & size (✓ or ✗)	Grooves for door frames (✓ or ✗)	Balcony & terrace sill top finishing (✓ or ✗)	Screeding in bathroom & utility (✓ or ✗)	Screeding in 6" above FFL? (✓ or ✗)
1	Bedroom-1 Reception	✗	✓	✓	—	✗	✗	—	—	✗	—	—	—
2	Foilet-1 Pantry	✗	—	—	—	—	—	—	—	—	—	—	—
3	Bedroom-2 curtil	✗	✓	✗	—	✗	✗	—	—	✗	—	—	—
4	Foilet-2 w.s-1	✗	—	✓	—	✗	✓	—	—	—	—	—	—
5	Bedroom-3 w.s-2	✗	—	✓	—	✗	✓	—	—	—	—	—	—
6	Foilet-3	—	—	—	—	—	—	—	—	—	—	—	—
7	Drawing	—	—	—	—	—	—	—	—	—	—	—	—
8	Dining	—	—	—	—	—	—	—	—	—	—	—	—
9	Lobby-1	—	—	—	—	—	—	—	—	—	—	—	—
10	Utility/balcony 1	—	—	—	—	—	—	—	—	—	—	—	—
11	Utility/balcony 2	—	—	—	—	—	—	—	—	—	—	—	—
12	Utility/balcony 3	—	—	—	—	—	—	—	—	—	—	—	—
13	Kitchen	—	—	—	—	—	—	—	—	—	—	—	—
14	Other	—	—	—	—	—	—	—	—	—	—	—	—
15	Other	—	—	—	—	—	—	—	—	—	—	—	—
Remarks		<p>1) In Pantry only just coat of plastering was done.</p> <p>2) Instead of 19" skirting provision, they are leaving only 16" (6 3/4").</p> <p>3) Flat was not cleaned at the time of plastering chalking.</p> <p>4) Before checking plastering they already started one coat of wallpaper & false ceiling works.</p>											