Prepared by Company Block No Checked By MD on Previous stage report no. Project Manager Recommendation: Columns Position Check. Slab Dimensions Check Plan enclosed? Columns Position Check Plan enclosed? Slab Dimensions Check. Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC Stop further work. Proceed with work after submitting ATR on QC report to QC team. Prepare Columns Position Check Plan as follows: Proceed with further work. ATR not required. Proceed with further work only after making corrections pointed out in the QC report. ATR not required. Prepare Slab (or plinth beams) Dimensions Check Plan as follows: Inspection should be done after casting of columns at each stage and before starting centering works for each slab. Circle each correct dimension with green colour. Circle each incorrect dimension with red colour and mention actual dimension next to it. Circle each correct dimension with green colour. Circle each incorrect dimension with red colour and mention actual dimension next to it. Show diagonals for 20% of bays. (Tolerance 1.5") Show size and orientation of columns. (Tolerance 0.5")
Show inner – inner space between columns. (Tolerance 1") Show outer dimensions of slab. (Tolerance 2") Divide blocks into smaller sub-blocks. Show location of sunken slab. Show inner dimensions of ducts and lift well. (Tolerance 1") Show length and width of balconies (Tolerance 1") G. KAJ ESH VOC (LLP) SURESH -0 W Quality Centrol Check Repot. Sign Sign Project Column No MD Sign 34085 Report filed and signed by PM? W.Yes Wes く 〇 0 W Phase Sl. No. Date Date For filling Yes 8 800 34225 Yes 0 0 08/19 LNo No No 0

Stage: After Column Casting (villas)

Actual thickness of slab?

5

Specified thickness of slab?

Quality Control Check Repot. Stage: After Column Casting (villas)

Quality of centering, rod bending and concreting. Quality of centering, rod bending and concreting?	Good NAvg. Bad	Bad
Quality of starters?	Good V Avg. Bad	Bad
Number and size of honey combs?	☐ High ☐ Medium. ☐ Low	um. 🗌 Low
Are the honey combs is slab and columns packed?	☐ Good ☐ Avg. ☐ Bad	Bad
Number of beams that are sagging, bulging, caved or deflected in the slab by more than 1"	than 1"	
Have 6 cubes each for columns and slab casted and numbered for testing?	∑Yes □ No	
Remarks:		
Bunds for curing made on slab?	√Yes □No	
Bund size is less than 100 sft?	√Yes □No	
Drum (200 lts) provided for curing?	∐Yes □No ~	
Gunny bags used for column curing?	√Yes □No	
Distance of tap from furthest distance that requires curing. (max permitted 100')	70.0	
Frequency of curing in number of times a day (enquire from labourers)	2 times	
Is the pressure in the curing pipe more than 15' head?	∑Yes □No	
Quality of infrastructure for curing.	☐ Good ☑ Avg. ☐ Bad	
Remarks:		

Quality Control Check Repot. Stage: After Column Casting (villas)

Columns height, plumb, steel & level marking check.

Notes:

- Mark for correct or minor mistake which does not require correction
 Mark for minor mistake that requires minor correction.
 Mark for major mistake that requires correction by replacement or re-fixing.
 Mark for major mistake that cannot be corrected.
 Tolerance: Plumb 0.25".
 Circle actual height of columns if level differs from specified height by more than 1".

20.	19.	18.	17.	16.	15.	14.	13.	12.	11.	10.	9.	.8	7.	6.	5.	4.	'n	2.	1.			S No
																ر <i>ب</i>	02	By	% %			Col No.
					53				_							Cr	C 3	C)	(3			Col type
â	-															18,8	= 1.12	12.た	11816		Spec.	Heigl
																12/4	3)-12"	3131	n 21/5		Actual	Height in ft
	8				•											C.	۲.	ζ.	ζ.	rods	No of	Steel (
30 S																V,	1	< ,	ζ.	rods	Size of	Steel (or x)
	,		v									*					ζ.	ς.	ζ.			Honeycombs
																1	4	Κ,	۲.		Side 1	Plumb
						5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6										<		۲.	<		Side 2	Plumb (• or ×)
☐ Yes ☐ No	☐Yes ☐No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	□Yes □No	☐ Yes ☐ No	☐ Yes ☐ No	Yes No	Yes No	Yes No	Yes No	column?	marked on	Reference level			