

Quality Control Check Repot. Stage: After Column Casting (villas)

.9
Report filed and signed by PM?

Notes:

- Inspection should be done after casting of columns at each stage and before starting centering works for each slab. Prepare Columns Position Check Plan as follows:
- Divide blocks into smaller sub-blocks.
- Show size and orientation of columns. (Tolerance 0.5")
- Show inner -- inner space between columns. (Tolerance 1")
- Show diagonals for 20% of bays. (Tolerance 1.5")
- Print an A3 size plan.
- Circle each correct dimension with green colour. Circle each incorrect dimension with red colour and mention actual dimension next to it.

Columns Position Check Plan enclosed?

Slab Dimensions Check.

- Prepare Slab (or plinth beams) Dimensions Check Plan as follows:
 a. Show outer dimensions of slab. (Tolerance 2")
- Show length and width of balconies (Tolerance 1")
- Show inner dimensions of ducts and lift well. (Tolerance 1")
- Show location of sunken slab.
- Print an A3 size plan.
- Circle each incorrect dimension with red colour and mention actual dimension next to it.

2. Circle each correct dimension with green colour. Circle each incorrect dimension with red colour and man	d colour and incition actual difficusion flext to
Slab Dimensions Check Plan enclosed?	☐ Yes ☐ No No
Specified thickness of slab? Actual thickness	Actual thickness of slab?

Quality Control Check Repot. Stage: After Column (asting (villas)

	Remarks:	Rei
Bad	Quality of infrastructure for curing.	Q
11	dl b	Is t
	1 2	Fre
	Distance of tap from furthest distance that requires curing. (max permitted 100')	Dis
	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	Gui
		Dru
38	No	Bui
Do	for curing made on slab?	Bur
		Curing.
	Remarks:	Ren
\\\Yes \ \No	Have 6 cubes each for columns and slab casted and numbered for testing?	Hav
	Number of beams that are sagging, bulging, caved or deflected in the slab by more than 1"	Nur
☐ Good ☑ Avg. ☐ Bad	Are the honey combs is slab and columns packed?	Are
High Medium low	Number and size of honey combs? .	Nur
Good Avg. Bad	Quality of starters?	Que
Good Avg. Bad	Quality of centering, rod bending and concreting? Quality of centering, rod bending and concreting?	Oug
)

Columns height, plumb, steel & level marking check.

- Mark \checkmark for correct or minor mistake which does not require correction.

 Mark \times for minor mistake that requires minor correction.

 Mark \times for major mistake that requires correction by replacement or re-fixing.

 Mark \times \times for major mistake that cannot be corrected.

 Tolerance: Plumb 0.25°.