Checked By MD on Previous stage report no. Project Manager Prepared by Block No Recommendation: Company. Stop further work. Proceed with work after submitting ATR on QC report to QC team. Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC Proceed with further work. ATR not required. Proceed with further work only after making corrections pointed out in the QC report. ATR not required Zakin Hussain J- Sanketh AG # 41 Sign Sign Project MD Sign Column No. 32593 Report filed and signed by PM? AVIR Gurbmahas 9 For filling Phase Sl. No. Date Date ✓ Yes ☐ No 19/01/19 32694 Yes 19/01/19 No

Columns Position Check

Notes:

- Inspection should be done after casting of columns at each stage and before starting centering works for each slab
- Prepare Columns Position Check Plan as follows:
- Divide blocks into smaller sub-blocks
- Show size and orientation of columns. (Tolerance 0.5")
- Show inner inner space between columns. (Tolerance 1")
- Show diagonals for 20% of bays. (Tolerance 1.5")
- Print an A3 size plan.
- Columns Position Check Plan enclosed? Circle each correct dimension with green colour. Circle each incorrect dimension, with red colour and mention actual dimension next to it. √ Yes

Slab Dimensions Check

- Prepare Slab (or plinth beams) Dimensions Check Plan as follows:
- Show outer dimensions of slab. (Tolerance 2")
- Show length and width of balconies (Tolerance 1")
- Show location of sunken slab, Show inner dimensions of ducts and lift, well. (Tolerance 1")

d c

- Print an A3 size plan.

lour. (sion with red colour and mention actual dimension next to it.
Slab Dimensions Check Plan enclosed?	Yes No
Specified thickness of slab?	Actual thickness of slab? 5"

Quality Control Check Repot. Stage: After Column Casting (villas)

Quality of centering, rod bending and concreting.		
Quality of centering, rod bending and concreting?		☐ Good 【Y Avg. ☐ Bad
Quality of starters?		Good Avg. Bad
Number and size of honey combs?		☐ High ☐ Medium. ☑ Low
Are the honey combs is slab and columns packed?		☐ Good ☑ Avg. ☐ Bad
Number of beams that are sagging, bulging, caved or deflected in the slab by more than 1"	than I"	•
Have 6 cubes each for columns and slab casted and numbered for testing?		✓ Yes □ No
Remarks:		
Curing.		
Bunds for curing made on slab?	√Yes No	
Bund size is less than 100 sft?	✓ Yes No	
Drum (200 lts) provided for curing?	☐Yes ☐No.	ALC: A
Gunny bags used for column curing?	√Yes □No	
Distance of tap from furthest distance that requires curing, (max permitted 100')	30'-0"	
Frequency of curing in number of times a day (enquire from labourers)	2 times	The state of the s
Is the pressure in the curing pipe more than 15' head?	✓ Yes No	
Quality of infrastructure for curing.	√Good Avg.	Bad
Remarks:		

Columns height, plumb, steel & level marking check. Notes:

- Mark \vee for correct or minor mistake which does not require correction Mark \times for minor mistake that requires minor correction.

 Mark \times for major mistake that requires correction by replacement or re-fixing. Mark \times \times for major mistake that cannot be corrected.

 Tolerance: Plumb 0.25".

 Circle actual height of columns if level differs from specified height by more than 1".

20.	19.	18.	17.	16.	15.	14.	13.	12.	11.	10.	9.	8.	7.	6.	5.	4.	μ	2.	-			S No
							13									65	612	Ť J	E4			o Col No. Col type Height in ft Steel (v or x)
																S	C2	Cz	2			Col type
																	i i	12/478	8-21/2"		Spec.	Heigh
																8-812	8-6=	8-7"	8-7"		Actual	Height in ft
			20										6			۷,	۲,	٨	Ž,	rods	No of	Steel (
																۷	۷.,	۷,	<	rods	Size of	Steel (or x)
1000													10 (100 (100 (100 (100 (100 (100 (100 (۷.	۷	V.	<		•	Honeycombs
																4	Ł.	۷.			Side 1	Plumb
			20													<	₹.	V	<u> </u>		Side 2	Plumb (v or x)
Yes No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐Yes ☐No	∏Yes ∏No	☐ Yes ☐ No	□Yes □No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐Yes ☐No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	√ Yes □ No	√Yes □No	√Yes □No	√Yes □No	column?	marked on	Reference level